

i: 2001/0158/sws1n4.dgn
Date Plotted: October 23, 2001
Deliver to: Brent Remsburg

Sta. 44+29.0 SWS Line No. 4
Install 71.0 L.F. 24" RCP (SE)
(Including End Section)

Sta. 45+00.0 SWS Line No. 4
Construct Std. R.C. Manhole
L=5'-0", W=8'-0"
Top Elev.=206.50
Install 121.4 L.F. 18" RCP (SE)
Install 6.0 L.F. 24" RCP (E)
See Sheet Nos. 27 & 28

Sta. 46+21.4 SWS Line No. 4
Construct Std. Area Inlet
L=5'-4", W=3'-10"
Top Elev.=205.8
See Sheet Nos. 26, 31 & 32

Pond No. 7
Static Pool
Elev.=202.0
HW₁₀₀=204.2

Install 23 S.Y.
Light Stone Riprap
See Sheet No. 23

Prop. SS MH
Top Elev.=205.4
E In=195.79 (E)
E Out=195.79 (W)

Pipe Plug
See Sheet No. 23

Prop. SS Cleanout
Top Elev.=207.6
E=196.10

SCALE: 1"=20'

SWS LINE NO. 4 COORDINATE LIST		
POINT	NORTH	EAST
400	386614.9343	2370513.0195
401	386582.8673	2370576.4095
402	386490.5803	2370654.1965

