

# Existing Conditions

The exact location of the existing 6" sewer main is unknown.

1009 Roosevelt is currently tapped to the main north of that property and will not connect to the cleanout wye at this time.

1007 Roosevelt is currently tapped to the main in 9th Street and will be connected to the cleanout wye "by others".

1001 Roosevelt is currently tapped to the main in 9th Street and will be unaffected by this project.

Remove one section of wood fence and remove landscape plants. Cost subsidiary to Site Preparation.

Caution: Drain pipe in the curb at the south side of this fence.

Water meter to be relocated or reset

Water meter to be relocated or reset

1022 Roosevelt taps at the capped end pipe (nothing visible at surface for end of 6" main) Sewer Maintenance traced the service line from the existing private cleanout and it runs 45 feet to the south, parallel to the house, and should be intercepted at the north side of the driveway and routed to the City cleanout.

Kansas Gas probe spot

1014 Roosevelt has 2 possible taps at 112 ft and at 147 ft north of the underground union. The Contractor is responsible to verify the number of active taps for this address, locate and extend the 4" service(s) if necessary.

Caution: Sprinkler system in the R/W at 1014 Roosevelt

1002 Roosevelt taps at the underground union or bend

Kansas Gas probe spot

Underground Union (nothing visible at the surface) (located 26 ft east of MH 5748-230) (existing 6" pipe takes a bend and heads northerly, with the pipe laid on a curve)

