

Signed ~~B - G. H. H.~~

Contractor Apac (prime)

Date 7-22-05

Project Blue Lake 31st Bolin Dr - Blue Lake Add

Project Number 472-84074

O.C.A. 765905

On Bolin Dr Sta 5+50 to 11+45⁵⁰ Street narrowed from 35^{FT} to 31^{FT} in width

The Rest of paving As per plan

SWS Line 2 changed Length by 74.² (shorter) New Sta 0+74² to 3+32⁰Line 3 changed Length by 4^{FT} New Sta 0+00 to 5+01⁸⁰ (shorter)Line 4 changed Length by 89^{ft} New Sta 0+85 to 3+47³ (shorter)Inlet top Sta 6+66¹ on line one 80 high new elevation 103⁷⁰ old 102⁹⁰Inlet top Sta 0+42⁴ line 1 D. 40 high new elevation 103³⁰ old 102⁹⁰

Capped A 16" Well At Street Sta 3+625 on East side of Sabon

Under 4' Sidewalk filled well with Flowable fill to 3ft short of

Dirt grade Backfilled then poured sidewalk over. Well was 31ft in depth