



Department of Public Works & Utilities

February 9, 2018

Duling Construction Co., Inc.
4200 S. West
Wichita, KS 6767217

Subject: WDS for Trinity Point Addition (Project No. 2101ppw)

Mr. Duling,

In regards to the above referenced project, the following defect(s) were found during the field inspection of the project. Please note that the defect(s) listed and any others discovered by the inspecting firm must be corrected within thirty (30) days or your bonding company will be notified for correction.

- Tracer Wire test station at the fire hydrants require a single post connection, not the two post which is install. Refer to the Standard Water Assembly Detail sheet for correct test station.

When the defects have been corrected please notify me directly. If you have any questions, I can be reached by phone at 268-4574, or email tmason@wichita.gov. Please be informed that this information has been forwarded to 'general/other contractor'.

Sincerely,

Tom Mason

Tom Mason
Engineering Tech II

cc: Trevor Wooten, P.E., Baughman Company, P.A., Design Engineer, Shawn Mellies

Engineering Division

City Hall • Seventh Floor • 455 North Main • Wichita, Kansas 67202-1620

(316) 268-4501 www.wichita.gov