



REQUEST FOR INFORMATION
FROM WILDCAT CONSTRUCTION CO., INC.

City of Wichita
Re-Use Water PS (to serve Spirit AeroSystems)

DATE SUBMITTED:
8-10-2016

RESPONSE REQUESTED BY:
8-12-2016

SUBMITTED BY:
Tyler Dehn

FROM:
Wildcat (GC)

Handwritten signature: Tyler Dehn

SUBJECT: Eye Wash drain & location, BFP drain and change

This RFI is requesting clarification and proposed routing of drain line alternate:
Reference made to Print Drawing Number P1.0

1) Key note 7 and the line drawing shows a 2" drain from the emergency eye wash discharging to a splash block outside the building shown at ground elevation, which is similar to the floor. Please provide clarification of the routing, on the wall, the floor or was the intent to be under the slab?
Could the eye wash drain be connected to the 4" drain from the water softener and drain into the wet well?
The eye wash is shown to be in corner - OSHA requires clear access, should this be moved down the wall?

2) There is no drain for the back flow preventer, these tend to emit water from time to time, it may be advisable to extend the back wash drain and add a floor drain. If desired please provide detail to allow for pricing. A request was made to change the BFP to a Watts model 909 from 009, the additional costs are below.

We request 0 additional days for this work.

There is ADD \$565 for this change.

RESPONSE:

- 1) Route piping along wall above the slab to exterior splash block.
2) Extend drain from backflow preventer to outdoors as indicated in note 3 on P1.0.

The Change Order has been forwarded to the City for processing.

8-15-16 Response by Mark Buckingham, MKEC Engineering, Inc:
The eye wash location as proposed on the 4-18-16 Issued for Construction drawings (and subsequent revisions) has been reviewed and the eye wash should be installed in the location shown on the plans.

RESPONSE BY:

RESPONSE DATE:

Richard Bartlett

8/10/2016