



**RFI NO. 3**

**REQUEST FOR INFORMATION  
FROM WILDCAT CONSTRUCTION CO., INC.**

City of Wichita

Re-Use Water PS (to serve Spirit AeroSystems)

**DATE SUBMITTED:**

6-14-2016

**SUBMITTED BY:**

Tyler Dehn

**RESPONSE REQUESTED BY:**

6-24-2016

**FROM:**

Wildcat (GC)

**SUBJECT:** Wet well Construction Joint

Can we install a construction joint at elevation 1264.00 all the way around the wet well? If we don't we are asking for trouble trying to get concrete and vibrators in the 4 1/2" left after the 8" blockout and rebar. We would pour up to the 1264.00 on the wet well walls and then pour the wet well/vault top slab, then the curb or paving.

We request 0 additional days for this work.

There is 0 for this change.

**RESPONSE:**

**RESPONSE BY:**

**RESPONSE DATE:**