



DIST. S, S.S. N°12

W. B. CARTER-1941

CONSTRUCTION RECORD							SERVICE RECORD					
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
7+0	116.90	170.70		6+06.5	6+85.8	6+88.8	#1231	#1231	2201E	2202	5-29-41	3-20-42
					7+19.3	7+22.3	#3463	#1231	Mossman	Random Rd.	5-13-41	
					7+49.6	7+52.6	#3464	#1612	2207	2208	5-13-41	4-29-42
8+0	117.10	170.80			7+76.0	7+79.0	#3464	#1612	Mossman	Random Rd.	5-13-41	4-29-42
					8+06.4	8+13.0	#3465	#1613	2215	2214	5-13-41	4-29-42
					8+31.0	8+34.0	#3465	#1613	Mossman	Random Rd.	5-13-41	4-29-42
					8+58.5		#3466		2221		5-13-41	
					8+75.8	8+73.8	#3466		Mossman		5-13-41	
9+0	117.30	170.89		8+86.8	9+10.4	9+01.0	#1820		2220	Random Rd.		5-13-42
	117.50	170.90			9+31.6	9+34.6	#3467		2227	Mossman	5-29-41	5-13-41
					9+61.7	9+64.7	#1821		2226	Random Rd.		5-13-42
					9+83.0	9+92.5	#3469		2233	Mossman	5-13-41	
10+0	117.90	108.00	9.90		10+16.7		#2498	#1869	2301E	2232E	5-22-41	12-14-41
					10+38.4	10+59.4	#3470	#1869	Mossman	Random Rd.	5-13-41	5-13-42
					10+65.2		#3471		2307	Mossman	5-13-41	
					10+94.0							
11+0	118.30	108.10	10.20		11+21.4							
	118.60	108.17	10.30	11+72.4								
		108.30 in										
12+0	119.20	108.36	10.84	12+11.0		11+85.5	#3472	#3468	2315	945 N. Grove	5-13-41	5-13-41
						12+19.7			Mossman	Mossman	5-13-41	5-13-41
						12+40.7						
	119.00	108.50	10.50	12+70.2								
0+0	118.60	108.30	10.30	0+0	0+07.6	0+13.3	2003-03082				R ^{see} below	11-24-03
					0+52.8	0+37.2	#2001-01040			939 N. Grove	R ^{see} below	6/1/01
						0+70.3	#3473					5-13-41
						0+94.7	#3475		2302	933 N. Grove		5-13-41
1+0	118.20	108.40	9.80		1+00.8	1+28.2	#1870		Random Rd.	927 N. Grove	5-13-42	
					1+47.4	1+56.6	#3476		2300	921 N. Grove		5-13-41
					1+93.8	1+86.5	#1952	#3477	Random Rd.		5-28-42	5-13-41
2+0	118.00	108.50	9.50	1+99.6	2+21.5	2+11.6	94-21-7		2312E		1-3-41	5-28-42
					2+50.4	2+44.6	#1954	#3478	2316	915 N. Grove	5-28-42	5-13-41
3+0	117.90	108.60	9.30		2+71.8	2+68.8			Random Rd.			
					3+03.8	3+00.8	#1955	#853	2320(R)	909 N. Grove	5-28-42	12-31-41
					3+24.5	3+21.5	#1955	#853	Random Rd.			
					3+57.0	3+54.0	#1954	#48	2330	910 N. Grove	3-31-42	9-9-41
					3+78.2	3+81.2			Random Rd.			
4+0	117.90	108.70	9.20	4+00.4								

2003-03082-11/24/03-939 N Grove- McClung- 1V22, Replace 4' at main, city installed new Ardeo 37' sof MH 0+00 (0+37)

2001-01342-6/1/01-939 N Grove- Bucks Backhoe- 4"sch40 Tied to claytile 37'5 of MH 0+00 (0+37) Aprx 2' from main - (TWIN LO 1H22, 1V45, 2H45)

Finish - 8