

CONSTRUCTION RECORD							SERVICE RECORD					
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
CAT 23, SW I.												
L1NE 1	0+00	149.85	137.33	12.5	0+00 Wet Well							
		149.55	137.53	12.1	0+75.5							
	1+00	149.3	137.64	11.7		1+13.2 TAP		18624		1128 N Coachhouse		7-1-87
	2+00	148.8	138.07	10.7		4" SDR 35 2+08.3 TAP		92-1719-7		1124 Coach House		1-29-92
	3+00	149.5	138.51	11.0		2+94.0 TAP		17455		1120 Coachhouse		12-12-86
	4+00	149.6	138.95	10.7		4+49.0 TAP		17454		1112 Coach House		12-12-86
		149.90	139.27	10.6	4+73.0	4" PVC 40 4+99.0 TAP		91-30738-7		1108 Coach House		8-23-91
	5+00	150.1	139.38	10.7								
	6+00	150.1	139.78	10.3		4" SDR 35 5+87.0 TAP		91-20220-7		1104 Coach House		3-29-91
	7+00	149.9	140.18	9.7		4" sch 40 PVC 6+70.0 TAP		91-23311-7		1028 Coach House		6-3-91
	8+00	149.5	140.58	8.9		4" PVC 40 7+52.0 TAP		27053		1024 Coachhouse		2-11-91
		149.42	140.59	8.8	8+03.0	4" stub S		93-15679-7		1020 Coach House		6-9-93
L1NE 1A	0+00	149.55	140.95	8.6	0+00 0+75.5 L-1	0+21.5 TAP		20796		1132 Coach House		6-2-88
		149.72	141.77	8.0	0+89.0	4" stub N		91-39471-7		1136 Coach House		12-18-91
L1NE 2	0+00	149.85	135.20	14.7	0+00 Wet Well	0+36.0 TAP	0+55 TAP	28429	21457	1131 Coachhouse	1121 Coachhouse	6-27-89 8-31-88
	1+00	150.5	135.54	15.0		1+20.0 TAP	4" sch 40 1+42.0 TAP	19058	92-0778-7	1139 Coach House	1145 Coach House	10/20/87 5-26-92
						4" PVC 40 1+88.0 TAP	4" PVC sch 40 2+05.0 TAP	91-29733-7	91-38561-7	1135 Coach House	1125 Coach House	6-10-91 12-4-91
	2+00	150.3	135.88	14.4		2+70.0 TAP		23034		1137 Coach House		4-25-81
	3+00	149.5	136.22	13.3								
		148.90	136.39	12.6	3+34.0							
	4+00	149.3	137.61	11.7				9774934		1134 Coach House		8-29-97
		149.35	137.22	12.1	4+80.1							
	5+00	149.6	137.32	12.3		5+19.1 TAP		22843		1141 Coachhouse		4-4-89
		149.61	137.79	11.8	5+98.0							
	6+00	149.6	137.88	11.7		4" SDR 35 6+13.0 TAP		91-20193-7		1143 Coach House		4-16-91
	7+00	149.6	138.30	11.3								
		149.62	138.37	11.3	7+16.2		7+52.7 TAP	18989		1145 Coach House		9-4-87
	8+00	149.2	138.76	10.4								
		149.66	139.08	10.6	8+00 L-2 8+65.2		8+34.2 TAP	23010		1147 Coach House		4-25-89
	9+00	149.3	139.22	10.1		9+12.2 TAP		21974		1121 Coachhouse		8-8-90
		149.53	139.46	10.1	9+79.8							
	10+00	149.8	139.66	10.1		4" PVC 40 10+38.8 TAP	10+57.8 TAP	92-19846-7	20850	1219 N Coach House	1151 Coach House	8-7-92 6-13-88
	11+00	150.1	140.13	10.0		4" SDR 35 11+23.4 TAP	11+21.8 TAP	94-364-7	20851	1217 Coach House	1152 Coach House	7-9-94 6-13-88
L1NE 2A	0+00	148.90	137.94	11.0	0+00 3+38.0 L-2	4" stub N	4" stub SE	21034	23440	1215 Coachhouse	1155 Coachhouse	9/7/88 6-27-81
	1+00	149.0	138.42	10.6		4" PVC 40 1+75.0 TAP		91-21473-7		1121 N Coach House		8-27-91
		149.27	138.75	10.5	1+70.0							
	2+00	149.0	138.86	10.1		4" PVC 40 2+02.0 TAP		93-23372-7		1119 N Coachhouse		8-31-93
	3+00	149.0	139.16	9.8								
		148.95	139.17	9.8	0+00 L-2B 3+03.4							
		148.83	139.20	9.1	3+79.4							
	4+00	149.0	139.92	9.1		3+59.4 TAP		26623		1111 Coach House		12-5-90
						4+06.4 TAP		26223		1109 Coach House		9-26-90
						4" sch 40 5+21.6 TAP		91-18974-7		1105 Coach House		2-28-91
	5+00	148.8	140.43	8.4		5+21.6 TAP						
		148.74	140.73	8.0	5+58.6		4" stub SE	23993		1102 N Coachhouse		10-2-89
L1NE 2B	0+00	148.95	139.80	9.2	0+00 3+03.4 L-2B	4" SDR 35 0+38.0 TAP		24473-7		1117 Coach House		12-11-92
	1+00	149.6	140.29	9.3		4" SDR 35 1+44.2 TAP		91-1952-7		1115 N Coach House		3-20-91
		150.02	140.62	9.4	1+68.3	4" stub N		91-29072-7		1113 N Coach House		12-18-91
L1NE 2C	0+00	149.66	139.71	10.0	0+00 8+65.2 L-2							
	1+00	150.0	140.10	9.9								
		149.71	140.18	9.5	1+20.6							
		149.97	140.26	9.5	1+66.4		4" stub E	19578		1123 Coach House		11/16/87
FORCE MAIN	0+00	149.85	142.30	7.4		4" SDR 35 0+38.0 TAP		91-23280-7		1125 Coach House		6-10-91
		150.93	143.50	7.4	2+92.0							
		151.05	142.53	8.5	3+13.5							