

CONSTRUCTION RECORD							SERVICE RECORD						
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS		
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East	
LAT 38 MAIN 9, S.S. #23													
0+00	174.7	165.97	8.7	0+00		0+57.0 ^{TOP}		25880		3924 Rushwood		7-31-90	
1+00	175.5	166.47	9.0			1+38.3 ^{TAP}		25881		3925 Rushwood		7-31-90	
2+00	176.2	166.97	9.2			2+16.3 ^{TAP}		25882		3921 Rushwood		7-31-90	
	176.8	167.21 ^{OUT} 167.31 ^{IN}	9.6	2+48.3		E 167.50 8" stub S							
3+00	176.8	167.57	9.2			2+84.3 ^{TAP}		25883		3914 Rushwood		7-31-90	
4+00	178.0	168.07	9.9			3+58.0 ^{TAP}		18999-7		3915 Rushwood		2-26-91	
5+00	179.7	168.57	11.1			4" PVC 40 30'S OF NPL		21982-7		3913 Rushwood		5-14-91	
6+00	183.5	169.07	14.4			6+10 4" R/S E 173.5		27160		3905 Rushwood		2-26-91	
	186.0	169.55 ^{OUT} 169.65 ^{IN}	16.5	6+96.1		E 174.5 4" stub W		27159		3901 Rushwood		2-26-91	
7+00	185.8	169.67	16.1			7+05 4" R/S E 175.5		21909-7		3830 Cranberry	5-10-91		
						7+25 4" R/S W 174.5		27158		3829 Rushwood		2-26-91	
8+00	185.6	170.07	14.9			8+05 4" R/S W 175.0		21910-7	26224	3826 Cranberry	5-10-91	10-17-90	
						8+25 4" R/S E 175.0		25884		see below 3821 Rushwood		7-31-90	
9+00	183.3	170.47	13.2			9+26.2 ^{TAP}		25330-7		3817 Rushwood	6-25-91		
						4" SDR 35 9+94.2 ^{TAP}		25885		3813 Rushwood		7-31-90	
10+00	181.3	170.87	10.4			10+26.7 ^{TAP}		91-29800-7	91-37449-7	4" SDR 35 9+79.7		8-15-91	
	180.8	171.00	9.8	10+31.2		4" PVC 40 10+36.7 ^{TAP}		00751	19447	3810 Cranberry	3809 Rushwood	7-29-91	4-1-91
LAT 25 MAIN 5, S.S. #22													
0+00	123.85	114.60	9.2	0+00									
1+00	124.4	115.00	9.4										
2+00	124.5	115.40	9.1			1+81.0 ^{TAP}		25990		805 Arapaho		8-21-90	
3+00	124.3	115.80	8.5										
4+00	124.39	116.20	8.3	4+00.0		3+91.0 ^{TAP}		26979		813 Arapaho		2-4-91	
5+00	124.1	116.60	7.5			4" SDR 35 2+160.5 ^{TAP}		20005-7		804 Arapaho	see below	8-12-91	
6+00	124.2	117.00	7.2			5+12.0 ^{TAP}		26945		817 Arapaho		1-25-91	
	124.83	117.34	7.7	6+87.0		4" SDR 35 6+59.0 ^{TAP}		91-31542-7		823 Arapaho		9-4-91	
7+00	124.5	117.40	7.1			4" SDR 35 5+96.0 ^{TAP}		00542		823 Arapaho		6-24-91	
8+00	124.5	117.80	6.7			7+92.0 ^{TAP}		26980		901 Arapaho		2-4-91	
	125.11	118.15	7.1	8+90.0		4" sch 40 8+82		98-18415-7		905 Arapaho		9-24-98	
9+00	124.8	118.20	6.4										
10+00	124.7	118.60	6.1										
	125.14	118.94	6.3	10+88.0		4" PVC 40 10+78.0		91-31044-7		909 Arapaho		8-27-91	
Relocation & Reconst. Oliver & Woodlawn Sewer Mains for Bel Aire													
0+00	183.54	175.33	8.2	0+00									
1+00	184.2	176.01	8.2										
2+00	181.90	176.68	5.2										
	185.16	176.95	8.2	2+39.3									
3+00	185.6	177.34	8.3										
	185.90	177.78 ^{OUT} 177.85 ^{IN}	8.1	3+70.1									
4+00	185.28	178.03	7.2										
5+00	187.4	178.65	8.8										
6+00													
	190.15	179.28 ^{OUT} 179.45 ^{IN}	10.9	6+01.7									
	191.41	179.83	11.6	6+40.2									

#91-3683-7-91541 - 3822 N Cranberry - McCullough (tap 8+38.1 4" sch 40 PVC)
 s/o 2000-01817-809 N Arapaho - McCullough - sealed w/concrete 34.7' N of SPL + 6' W of overhead electrical