

CONSTRUCTION RECORD					SERVICE RECORD							
STATION	ELEVATION		DEPTH	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	GROUND	GRADE			North West	South East	North West	South East	North West	South East	North West	South East
LATERAL 15,	COWSKIN INTERCEPTOR SEWER (CONT. FROM P-47)											
	196.50	188.25 out	8.3	1+17.0								
	196.50	188.35 in	8.1									
2+00	198.70	188.70	10.0									
	198.10	189.10 out	9.0	2+95.0			2004-01647		1367 Fawnwood			6-7-04
	198.10	189.20 in	8.9									
3+00												
4+00	197.50	189.73	7.8									
	198.10	190.10 out	8.0	4+73.3			2004-01061		3586 North Shore			4-15-04
	198.10	190.20 in	7.9									
5+00	198.00	190.33	7.7									
6+00	198.40	190.80	7.6									
	198.70	191.00 out	7.7	6+43.5								
	198.70	191.10 in	7.6									
7+00	198.80	191.33	7.5									
	199.80	191.55	8.3	7+58.74 CLEANOUT RISER								
0+00 L-2A	198.10	190.20	7.9	0+00 = 4+73.3 L-2								
	198.10	190.50	7.6	0+73.7 CLEANOUT RISER								
0+00 L-2B	198.70	191.10	7.6	0+00 = 6+43.5 L-2								
	198.70	191.40	7.3	0+73.3 CLEANOUT RISER								
0+00 L-3	194.00	182.40	11.6	0+00 = 0+00 L-1								
1+00	193.80	182.74	11.1									
2+00	192.90	183.08	9.8									
	194.70	183.40 out	11.3	2+95.4								
	194.70	183.50 in	11.2									
3+00												
4+00	200.00	183.84	16.2									
	200.90	184.00 out	16.9	4+50.0 = 0+00 L-4								
	200.90	184.10 in	16.8									
5+00	202.70	184.26	18.4									
6+00	201.80	184.59	17.2									
7+00	199.70	184.91	14.8									
	197.20	185.10 out	12.1	7+59.0 = 0+00 L-5								
	197.20	185.20 in	12.0									
8+00	197.00	185.33	11.7									
	197.20	185.65 out	11.6	8+98.3 = 0+00 L-6								
	197.20	185.75 in	11.4									
9+00												
10+00	198.00	186.06	11.9									
11+00	198.90	186.36	12.5									
	199.60	186.55	13.1	11+62.7								
12+00	199.50	186.66	12.8									
13+00	200.20	186.97	13.2									
	200.70	187.10 out	13.6	13+42.2								
	200.70	187.20 in	13.5									
14+00	200.50	187.38	13.1									
	201.10	187.50 out	13.6	14+38.0 = 0+00 L-3A								
	201.10	187.60 in	13.5									
15+00	201.70	187.79	13.9									
	203.00	188.00 out	15.0	15+69.8								
	203.00	188.10 in	14.9									
16+00	202.30	188.19	14.1									
17+00	202.60	188.50	14.1									
	202.50	188.65 out	13.9	17+50.6 = 0+00 L-3B								
18+00	201.90	190.39	11.5									
19+00	201.80	193.70	8.1									
	202.60	196.70	5.9	19+90.7								
20+00	202.50	196.74	5.8									