



SCALE: 1" = 100'

RESERVE "C"

RIDGE PORT ADDITION

LATERAL 400, SOUTHWEST INTERCEPTOR SEWER  
 PROJECT NO. 468-82840 (743534)  
 BUILT BY WILDCAT CONSTRUCTION CO.  
 BOOKED 9/23/99 PER AS BUILT PLAN

Replat 628  
 Block B  
 See Plan next page for details  
 20' DRNG. & UTIL. ESMT.  
 15' UTIL. ESMT.  
 10" PVC  
 8" PVC  
 4" STUB S  
 4" STUB SW

10' util ESMT  
 by separate plat  
 Sandplum

Northshore Blvd

LINE 3

MATCH LINE

CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		DEPTH	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	GROUND	GRADE			North West	South East	North West	South East	North West	South East	North West	South East
LATERAL 400, SOUTHWEST INTERCEPTOR SEWER (CONT. FROM P-99)												
LINE 6 9+00	140.40	130.08	10.3		9+04 4" N 7V5H	9+40 4" S 6V15H		2000-02215		3154 N Ridgeport		10-10-00
	140.00	130.31 out	9.7	9+76.9	4" W 5V17H		2003-01920		3158 Ridgeport		7-23-03	
	140.00	130.41 in	9.6									
10+00	139.80	130.48	9.3			10+72 4" SW 6V15H		2003-01990		6609 W Shadow Lakes		7-20-03
11+00	140.50	130.79	9.7									
	141.10	130.88 out	10.2	11+30.4	4" NW 6V17H	4" NE 6V5H	2001-02376	2004-01369	3146 N Ridgeport	6612 Shadow Lakes	9-21-01	5-1-04
	141.10	130.98 in	10.1									
12+00	142.00	131.19	10.8									
	142.60	131.47 out	11.1	12+93.4	MHTAP 4" SCH 40	4" NE 7V18H	2000-00881		6614 Pool House Shadow Lakes		4-11-00	
	142.60	131.57 in	11.0									
13+00												
14+00	142.00	131.89	10.1		14+15 4" N 6V15H		2001-02539		6606 W Shadow Lakes		10-12-01	
	141.70	132.18 out	9.5	14+94.5	4" NE 5V17H		2001-02495		6602 W Shadow Lakes		10-12-01	
	141.70	132.28 in	9.4									
15+00												
16+00	141.00	132.60	8.4				2001-02168		6506 Shadow Lakes		11-20-01	
	140.80	132.88 out	7.9	16+92.0								
	140.80	132.98 in	7.8									
17+00	141.00	133.00	8.0									
18+00	141.30	133.30	8.0									
	140.00	133.40 out	6.6	18+31.6 = 0+00 L-6A								
	140.00	133.50 in	6.5									
19+00	139.30	133.71	5.6					2001-02831		3313 N Northshore		11-7-01
	140.00	134.00	6.0	19+96.3	4" STUB NE 134.55		2001-01433		3317 Northshore		5-20-04	
LINE 6A 0+00 L-6A	140.00	133.50	6.5	0+00 = 18+31.6 L-6								
1+00	140.60	134.42	6.2									
2+00	141.50	135.34	6.2									
	141.90	135.50	6.4	2+17.1	4" STUB NE 135.85	4" STUB SE 135.85	2004-01305	2004-00040	3305 Northshore	6418 Shadow Lakes	5-7-04	1-6-04
LINE 7 0+08 L-7	141.20	128.61	12.6	0+08 = 42+06.3 L-3								
1+00	141.90	129.31	12.6									
2+00	141.60	130.01	11.6		1+77 4" N 9V5H	1+87 4" S 8V15H	2006-01963		3336 Northshore		4-15-04	
					2+73 4" N 7V5H		2004-02018		3332 Northshore		7-22-04	
3+00	140.50	130.71	9.8									
	140.50	130.92 out	9.6	3+29.7	4" NW 5V6H							
	140.50	131.02 in	9.5									
4+00	140.70	131.25	9.4			4" sch 40 3+90 4" E 6V15H		2006-02223		6419 Northshore		11-21-06
	140.50	131.56	8.9	4+98.4	4" SE 5V15H		2005-00351		6414 Northshore		2-17-05	
	140.50	131.66	8.8									
5+00												
6+00	141.30	131.99	9.3									
	142.50	132.15 out	10.4	6+48.9 = 0+00 L-7A & L-7B								
	142.50	132.25 in	10.3									
7+00	142.30	132.42	9.9									
	142.90	132.67 out	10.2	7+78.1			2004-02051	2004-00728	6625 Northshore	3317 Northshore	11-18-04	3-18-04
	142.90	132.77 in	10.1									
8+00	142.00	132.84	9.2									
9+00	139.60	133.16	6.4									
10+00	139.50	133.48	6.0									
	140.00	133.78 out	6.2	10+93.7								
	140.00	133.88 in	6.1									
11+00												
12+00	139.60	134.22	5.4									
	140.00	134.50	5.5	12+86.4	4" STUB N 134.85		2005-00803		6609 Northshore	6613 Northshore	10-29-03	4-15-05
LINE 7A 0+00 L-7A	142.50	132.25	10.3	0+00 = 6+48.9 L-7								
1+00	141.50	134.74	6.8			0+39 4" SW 5V10H						
	141.30	135.80	5.5	1+42.3	4" STUB S 135.90							