

SERVICE CONNECTION SCHEDULE								
LOT	ADDRESS	ACCOUNT NUMBER	BASELINE STATION	BASELINE OFFSET	LINE NO.	LONG	SHORT	COMMENTS
S. ELPYCO ST.								
1	2130	51692	25+81.32	19.64' RT.	15	1		
2	2136	51676	25+25.05	21.70' RT.	15	1		
3	2142	51121	24+65.89	19.69' RT.	15	1		
28	2143	50837	24+29.80	19.21' LT.	15		1	
4	2148	51829	24+06.39	20.22' RT.	15	1		
27	2149	51229	23+80.66	19.51' LT.	15		1	
5	2152	51237	23+30.32	19.95' RT.	15	1		
26	2153	51236	23+23.00	18.67' LT.	15		1	
6	2158	51491	22+87.31	18.39' RT.	15	1		
25	2159	51716	22+75.28	21.87' LT.	15		1	
7	2164	51764	22+25.79	19.38' RT.	15	1		
24	2165	52266	22+28.27	22.52' LT.	15		1	
8	2170	51774	21+65.44	21.17' RT.	15	1		
23	2171	51577	21+69.09	19.58' LT.	15		1	
9	2174	51782	20+97.43	20.62' RT.	15	1		
22	2175	52202	21+09.52	21.97' LT.	15		1	
10	2180	51860	20+55.74	20.31' RT.	15	1		
21	2181	51468	20+48.27	21.63' LT.	15		1	
11	2184	52236	19+99.25	17.67' RT.	15	1		
20	2185	52195	19+80.66	21.17' LT.	15		1	
12	2188	51957	19+30.06	21.33' RT.	15	1		
19	2189	52222	19+29.27	22.54' LT.	15		1	
30	2203	54000	18+33.29	18.17' LT.	15		1	
1	2204	58237	18+29.26	19.08' RT.	15	1		
29	2207	54048	17+70.76	20.35' LT.	15		1	
2	2208	57869	17+74.99	20.25' RT.	15	1		
28	2211	54049	17+16.18	20.03' LT.	15		1	
3	2212	55936	17+20.67	17.13' RT.	15	1		
27	2217	54931	16+36.37	19.17' LT.	15		1	
4	2218	55681	16+44.48	18.33' RT.	15	1		
26	2223	54050	15+89.65	19.87' LT.	15		1	
5	2224	56919	15+90.46	18.32' RT.	15	1		
25	2229	54205	15+34.81	19.19' LT.	15		1	
6	2230	55793	15+30.47	17.72' RT.	15	1		
24	2235	54206	14+57.22	16.84' LT.	15		1	
7	2236	56836	14+70.66	18.84' RT.	15	1		
23	2241	54207	14+08.01	16.66' LT.	15		1	
8	2242	56918	14+12.32	18.89' RT.	15	1		
22	2247	53942	13+41.42	20.07' LT.	15		1	
9	2248	55324	13+59.04	19.55' RT.	15	1		
21	2253	54234	13+04.14	16.85' LT.	15		1	
10	2254	56895	12+90.95	21.89' RT.	15	1		
20	2259	54235	12+41.39	17.86' LT.	15		1	
11	2260	56917	12+35.97	18.32' RT.	15	1		
19	2265	54413	11+97.69	18.64' LT.	15		1	
12	2266	56010	11+68.34	19.89' RT.	15	1		
18	2271	54414	10+96.19	18.31' LT.	15		1	
13	2272	58316	11+02.78	17.80' RT.	15	1		
E. FUNSTON ST.								
17	* 4802	58062	37+15.07	21.94' RT.	6	1		
2	4836	107956	12+88.47	17.76' LT.	7		1	
		107955			7		1	
		107954	12+86.75	17.54' LT.	7		1	
		107937			7		1	
TOTAL						26	27	

SERVICE CONNECTION SCHEDULE								
LOT	ADDRESS	ACCOUNT NUMBER	BASELINE STATION	BASELINE OFFSET	LINE NO.	LONG	SHORT	COMMENTS
E. LARRY LN.								
6	5009	50936	16+04.28	18.11' RT.	12		1	
5	5015	51227	16+71.33	18.10' RT.	12		1	
4	5021	51228	17+20.11	18.00' RT.	12		1	
3	5027	51226	17+88.13	18.54' RT.	12		1	
7	5008	49240	17+79.39	20.05' LT.	12	1		
8	5014	49066	18+36.89	20.48' LT.	12	1		
9	5020	49110	19+00.47	21.24' LT.	12	1		
10	5104	49241	19+58.42	20.75' LT.	12	1		
11	5110	49111	20+20.98	23.32' LT.	12	1		
12	5116	49112	20+97.31	23.16' LT.	12	1		
1-2	* 5035	51124	25+47.00	26.92' LT.	15		1	
E. BLAKE ST.								
14	* 5104	56012	10+79.54	17.90' RT.	15	1		
S. OLD MANOR CT.								
25	2222	59776	11+62.98	18.37' LT.	16	1		
24	2226	59594	12+45.69	37.57' LT.	16		1	
23	2230	59620	12+54.47	17.93' LT.	16		1	
22	2234	59784	12+53.52	14.18' RT.	16		1	
21	2238	59829	12+32.61	37.81' RT.	16		1	
20	2242	59706	11+87.94	24.84' RT.	16		1	
19	2248	60826	11+07.17	20.21' RT.	16		1	
E. KINKAID ST.								
2	5311	60266	20+56.95	22.37' RT.	18		1	
2-3	5317	60243	21+48.47	18.21' RT.	18		1	
3-4	5323	60252	22+05.92	18.20' RT.	18		1	
4-5	5401	60191	22+52.77	19.09' RT.	18		1	
5-6	5407	60192	23+05.48	20.00' RT.	18		1	
6-7	5415	60082	23+58.46	18.33' RT.	18		1	
2	5507	59532	25+87.04	20.81' RT.	17		1	
2-3	5511	59533	26+37.32	19.90' RT.	17		1	
7	5514	60276	26+42.78	19.54' LT.	17	1		
3-4	5517	59534	26+87.39	20.07' RT.	17		1	
8	5518	59388	27+07.57	19.63' LT.	17	1		
4-5	5523	58780	27+38.76	20.78' RT.	17		1	
9	5524	60685	27+71.14	18.02' LT.	17	1		
5-6	5529	58766	27+85.51	23.92' RT.	17		1	
10	5530	60839	28+18.25	19.67' LT.	17	1		
6	5535	58940	28+37.18	23.07' RT.	17		1	
7	5539	60838	28+97.45	19.61' RT.	17		1	
E. BUNTING ST.								
1	5507	59434	10+71.47	22.39' RT.	20	1		
11	5514	58760	11+77.78	19.49' LT.	20		1	
15	5515	59315	11+82.07	20.97' RT.	20	1		
12	5518	58694	12+38.25	17.73' LT.	20		1	
14	5519	60345	12+23.49	18.58' RT.	20	1		
13	5524	58675	13+05.84	17.60' LT.	20		1	
13	5525	60083	12+72.78	17.74' RT.	20	1		
12	5531	60709	13+27.43	18.96' RT.	20	1		
11	5537	60332	13+96.88	18.76' RT.	20	1		
S. EDGEMOOR ST.								
14	* 2053	58706	13+81.86	21.37' LT.	20		1	
11	* 2115	59691	29+04.59	19.50' LT.	17		1	
TOTAL						18	29	

* METER IS ADJACENT TO A STREET DIFFERENT FROM HOUSE ADDRESS.
 #-# DESIGNATES A HOUSE ADDRESS WHICH SHARES TWO LOTS

FIRE HYDRANTS REQUIRED						
STATION	LINE NO.	BURY LINE ELEVATION	TOP OF PIPE ELEVATION	FIRE HYDRANT BURY REQUIRED*	VALVE STEM EXT. REQUIRED (ft)*	VALVE BOX ELEVATION
STA. 10+52.00	1	1335.18	1330.85	5.0'	N/A	1335.3
STA. 13+77.77	1	1338.90	1335.07	4.5'	N/A	1339.2
STA. 10+53.22	2	1333.00	1329.17	4.5'	N/A	1332.9
STA. 14+14.01	2	1335.80	1331.97	4.5'	N/A	1335.7
STA. 10+64.87	3	1332.00	1327.17	5.5'	N/A	1332.2
STA. 16+59.13	3	1337.50	1333.67	4.5'	N/A	1337.7
STA. 15+62.00	4	1338.36	1334.53	4.5'	N/A	1338.5
STA. 16+11.38	5	1339.98	1335.65	5.0'	N/A	1340.0
STA. 16+19.13	6	1332.88	1329.05	4.5'	N/A	1333.0
STA. 13+89.21	8	1336.91	1333.08	4.5'	N/A	1337.0
STA. 18+75.57	9	1334.05	1329.72	5.0'	N/A	1334.1
STA. 18+75.24	10	1330.35	1326.52	4.5'	N/A	1330.5
STA. 23+16.82	12	1322.05	1317.72	5.0'	N/A	1322.1
STA. 10+53.14	13	1330.53	1326.70	4.5'	N/A	1330.9
STA. 14+70.98	13	1324.46	1320.63	4.5'	N/A	1324.6
STA. 18+89.39	13	1321.95	1318.12	4.5'	N/A	1322.2
STA. 10+10.87	15	1327.65	1323.82	4.5'	N/A	1327.8
STA. 16+50.00	15	1324.49	1320.66	4.5'	N/A	1324.9
STA. 10+38.50	16	1308.18	1304.35	4.5'	N/A	1308.1
STA. 12+33.61	18	1311.00	1307.17	4.5'	N/A	1311.2
STA. 10+55.73	20	1319.05	1314.72	5.0'	N/A	1318.7

FIRE HYDRANTS TO BE INSTALLED A MINIMUM OF 3' BEHIND THE BACK OF CURB.



WATER MAIN REPLACEMENT PLANS FOR SILVERDALE ADDITION PART A

©2017 MKEC Engineering All Rights Reserved www.mkec.com
 These drawings and their contents, including, but not limited to, all concepts, designs, & ideas are the exclusive property of MKEC Engineering (MKEC), and may not be used or reproduced in any way without the express consent of MKEC.

WATER METER TABLES 4 OF 4 & FIRE HYDRANT SUMMARY

PROJECT NO.	448-90720
DATE	SEPT. 2017
SCALE	NTS
DESIGNED	DFL
DRAWN	JWC
CHECKED	GJA



NO.	REVISION	DATE

SHEET NO.