



**POINT TABLE**

POINT #	RAW DESCRIPTION	NORTHING	EASTING	ELEVATION
580	crush conc	1672478.9626	1614627.9477	1308.17
581	crush conc	1672472.2243	1614632.5468	1308.16
582	match	1672461.1616	1614642.5530	1308.13
583	match	1672456.7765	1614646.5190	1308.09
584	crush conc	1672444.5483	1614653.1635	1307.99
585	crush conc	1672430.7097	1614653.5900	1307.92
586	crush conc	1672399.7426	1614647.2467	1308.20
587	crush conc	1672388.5843	1614642.4517	1308.31
588	crush conc	1672380.2413	1614633.6259	1308.42
589	crush conc	1672339.8604	1614568.2709	1308.93
590	crush conc	1672322.4542	1614555.1582	1308.86

POINT #	RAW DESCRIPTION	NORTHING	EASTING	ELEVATION
591	crush conc	1672300.7658	1614557.2859	1308.37
592	conc	1672239.3404	1614588.4493	1307.91
593	end conc	1672227.3480	1614599.5059	1308.16
594	crush conc	1672222.9136	1614615.2031	1308.26
595	crush conc	1672222.9136	1614714.0908	1308.84
596	crush conc	1672222.5290	1614729.4026	1308.94
597	crush conc	1672221.3762	1614744.6758	1309.03
598	crush conc	1672219.0680	1614780.2528	1309.42
599	crush conc	1672219.3008	1614815.9038	1309.30
600	crush conc	1672222.1160	1614882.5905	1308.39
601	crush conc	1672222.9532	1614895.6526	1308.18

POINT #	RAW DESCRIPTION	NORTHING	EASTING	ELEVATION
602	crush conc	1672224.3594	1614908.6658	1307.98
603	crush conc	1672247.5440	1615086.7565	1305.23
604	crush conc	1672243.2463	1615161.0820	1305.05
605	crush conc	1672212.0622	1615228.6861	1304.77
606	crush conc	1672208.9017	1615281.6987	1304.08
607	crush conc	1672255.2341	1615307.6531	1302.62
608	match	1672266.1577	1615307.1148	1302.19
670	flume	1672248.8223	1614583.6388	1307.74
678	start conc	1672278.4710	1614568.5969	1307.87

NOTE: Crushed Concrete (4") & Concrete Sidewalk Transitions shall have Thickened Edge as Shown in Details (See Sheet 4)

NOTE: Proposed Path to be Constructed Flush w/ Existing Surface Unless Otherwise Noted on Plans (Flume Grades). Path Cross Slope to Match Existing Runoff Direction as Shown on Plans and at 2% Max.

**PAVING QUANTITIES PER SHEET**

BID	PAVEMENT TYPE	QUANTITIES
BASE	Crushed Concrete Path (4")	10,180.56 sf
	Concrete Sidewalk (5") (Reinforced)	702.33 sf