

STATE	PROJECT NO.	YEAR	SHEET NO.	TOTAL SHEETS
KANSAS	TE-0284-01	2007	43	47

SUMMARY OF
TRAFFIC CONTROL DEVICES
(FOR INFORMATION ONLY)

CONSTRUCTION SIGNS			
MUTCD NO.	SIZE - SQ.FT.		
	0-9.25	9.26-16.25	16.26 & OVER
R11-2		2	
R11-3a		1	
W20-2	2		
W20-3	2		
M4-9	12		
M4-L	5		
M4-R	5		
M4-8a	4		
D-3	22		


13th STREET
D-3
(30"x12")

SNOW FENCE	BARRICADES	CHANNELIZING DEVICES	
	TYPE III (4' TO 8')	FIXED	PORTABLE
150 L.F.	19		

LIGHTED DEVICES	
CONSTRUCTION WARNING LIGHT (TYPE "A" LOW INTENSITY)	16 E.G.
ARROW DISPLAY	
PORTABLE CHANGEABLE MESSAGE SIGN (LED)	

NOTES:
All traffic handling and sequencing, whether shown on the plans or not, shall be considered Subsidiary to the contract lump sum price bid for "Traffic Control. The Engineer reserves the right to require installation of additional or supplemental traffic control devices not shown on the traffic control plans. Such changes shall be considered Subsidiary to the contract lump sum price bid for "Traffic Control."
The Contractor is responsible for placing adequate warnings and/or deterrents for pedestrians not to enter the construction area. This work shall meet with the approval of the Engineer.

K:\35750A\CADD\SHEETS\TRAFFIC\TCP\3TH\3THTCSUM.dgn
SURV. JG, CPI PLOT CADD DES. AH DR. GB TR. CKD. BS APP. RG

CITY OF WICHITA JAMES ARMOUR, P.E., CITY ENGINEER		
13TH STREET BRIDGE OVER LITTLE ARKANSAS RIVER		
SUMMARY OF TRAFFIC CONTROL DEVICES		
 PB PARSONS BRINCKERHOFF <small>188. Wichita, Kansas</small>		
SCALE	DATE	DWG No.
---	11/12/2007	35750A