

CURB AND GUTTER (COMBINED) (AE)					
STA. TO STA. (BASELINE)	ROADWAY	SIDE	LENGTH (ft.)	REMARKS	
			TYPE I (6")		
6+34.60	9+16.23	MacArthur	Lt.	281.68	
6+34.60	9+17.10	MacArthur	Rt.	282.55	
10+82.89	45+52.32	MacArthur	Lt.	3,471.77	Includes Thru Drives
46+38.32	58+50.95	MacArthur	Lt.	1,212.79	Includes Thru Drives
10+83.45	59+88.81	MacArthur	Rt.	4,905.83	Includes Thru Drives
86+25.00	89+17.10	Meridian	Lt.	292.15	Includes Thru Drives
86+25.00	89+16.55	Meridian	Rt.	291.60	Includes Thru Drives
90+82.89	95+25.00	Meridian	Rt.	442.16	
90+83.77	95+25.00	Meridian	Lt.	441.28	
NW Radius of MacArthur & Meridian Intersection				78.85	
NE Radius of MacArthur & Meridian Intersection				78.32	
SW Radius of MacArthur & Meridian Intersection				78.33	
SE Radius of MacArthur & Meridian Intersection				78.66	
TOTALS				11,935.97	
			TYPE III (8")		
6+28.60	9+33.20	MacArthur	Lt.	304.66	Includes 6' Median Noses
6+28.60	9+33.20	MacArthur	Rt.	305.05	Includes 6' Median Noses
10+66.79	12+03.79	MacArthur	Lt.	137.00	Includes 6' Median Noses
10+66.79	12+03.79	MacArthur	Rt.	137.00	Includes 6' Median Noses
15+94.00	20+26.00	MacArthur	Lt.	432.00	Includes 6' Median Noses
15+94.00	20+26.00	MacArthur	Rt.	432.00	Includes 6' Median Noses
23+90.00	26+81.00	MacArthur	Lt.	291.00	Includes 6' Median Noses
23+90.00	26+81.00	MacArthur	Rt.	291.00	Includes 6' Median Noses
88+76.72	89+31.75	Meridian	Lt.	55.03	Includes 6' Median Noses
88+76.72	89+31.75	Meridian	Rt.	55.03	Includes 6' Median Noses
90+66.80	93+81.00	Meridian	Lt.	314.64	Includes 6' Median Noses
90+66.80	93+81.00	Meridian	Rt.	314.25	Includes 6' Median Noses
TOTALS				3,068.66	Includes 6' Median Noses

PAVING BRICK*						
STA. TO STA. (BASELINE)	ROADWAY	LOCATION	AREA (Sq. Yds.)	SIZE (in.)	Pattern	
6+34.60	9+27.20	MacArthur	Median	115.72	2 3/8"	90° Herringbone
10+72.79	13+24.93	MacArthur	Median	41.67	2 3/8"	90° Herringbone
88+82.72	89+25.75	Meridian	Median	14.34	2 3/8"	90° Herringbone
90+72.80	93+75.00	Meridian	Median	115.72	2 3/8"	90° Herringbone
TOTALS			287.45	2 3/8"	90° Herringbone	
Intersection of MacArthur & Meridian			North X-Walk	84.61	3 1/8"	90° Herringbone
Intersection of MacArthur & Meridian			East X-Walk	84.42	3 1/8"	90° Herringbone
Intersection of MacArthur & Meridian			South X-Walk	82.66	3 1/8"	90° Herringbone
Intersection of MacArthur & Meridian			West X-Walk	84.62	3 1/8"	90° Herringbone
TOTALS			336.31	3 1/8"	90° Herringbone	

*Includes Sand Base

MONOLITHIC EDGE CURB (AE)					
STA. TO STA. (BASELINE)	ROADWAY	SIDE	LOCATION	LENGTH (ft.)	REMARKS
				6"	
12+70.3	--	MacArthur	Rt. QT Drive	10.00	
13+04.7	--	MacArthur	Rt. QT Drive	10.00	
45+52.32	--	MacArthur	Lt. Fern Avenue	44.82	
46+38.32	--	MacArthur	Lt. Fern Avenue	47.12	
57+93.6	--	MacArthur	Rt. Car Wash Drive	55.43	
TOTAL				167.37	

SIDEWALK CONCRETE					
STA. TO STA. (BASELINE)	SIDE	ROADWAY	AREA (Sq. Ft.)	REMARKS	
			4" Thick		
--	9+50.0	Lt. MacArthur	78.33	Measured Quantity	
10+48.8	22+81.7	Rt. MacArthur	6,276.35	Measured Quantity	
10+48.6	12+69.7	Lt. MacArthur	1,222.12	Measured Quantity	
13+05.3	21+01.3	Rt. MacArthur	3,985.43	Measured Quantity	
21+41.0	27+59.9	Rt. MacArthur	3,094.28	Measured Quantity	
23+11.7	29+20.6	Lt. MacArthur	3,075.37	Measured Quantity	
27+99.9	34+69.1	Rt. MacArthur	3,346.60	Measured Quantity	
29+50.6	31+84.4	Lt. MacArthur	1,177.37	Measured Quantity	
32+14.4	32+48.2	Lt. MacArthur	168.82	Measured Quantity	
32+73.2	34+39.1	Lt. MacArthur	841.34	Measured Quantity	
34+69.1	36+63.2	Lt. MacArthur	987.69	Measured Quantity	
34+99.1	42+75.1	Rt. MacArthur	3,880.93	Measured Quantity	
36+77.2	37+57.2	Lt. MacArthur	399.92	Measured Quantity	
37+69.2	38+17.1	Lt. MacArthur	239.69	Measured Quantity	
38+39.1	38+92.1	Lt. MacArthur	315.00	Measured Quantity	
39+04.1	41+04.4	Lt. MacArthur	1,001.36	Measured Quantity	
41+16.4	41+64.3	Lt. MacArthur	239.72	Measured Quantity	
41+76.3	42+78.3	Lt. MacArthur	509.83	Measured Quantity	
42+92.3	43+43.9	Lt. MacArthur	257.91	Measured Quantity	
42+95.1	47+60.0	Rt. MacArthur	2,324.65	Measured Quantity	
43+57.8	44+36.2	Lt. MacArthur	311.97	Measured Quantity	
44+36.2	45+29.8	Lt. MacArthur	467.92	Measured Quantity	
45+41.8	45+70.2	Lt. MacArthur	142.04	Measured Quantity	
46+19.8	46+99.8	Lt. MacArthur	399.87	Measured Quantity	
47+11.8	47+54.5	Lt. MacArthur	213.43	Measured Quantity	
47+68.5	49+60.2	Lt. MacArthur	958.30	Measured Quantity	
47+90.0	61+09.8	Rt. MacArthur	6,599.38	Measured Quantity	
49+72.2	50+75.4	Lt. MacArthur	516.10	Measured Quantity	
50+87.4	51+85.0	Lt. MacArthur	442.97	Measured Quantity	
51+97.0	52+25.9	Lt. MacArthur	99.66	Measured Quantity	
52+37.9	53+33.7	Lt. MacArthur	478.79	Measured Quantity	
53+58.7	54+29.4	Lt. MacArthur	353.47	Measured Quantity	
54+54.4	55+54.0	Lt. MacArthur	498.46	Measured Quantity	
55+66.0	56+55.3	Lt. MacArthur	446.96	Measured Quantity	
56+67.3	57+63.6	Lt. MacArthur	481.94	Measured Quantity	
57+93.6	62+33.1	Lt. MacArthur	2,194.84	Measured Quantity	
86+25.00	88+26.50	Rt. Meridian	1,022.87	Measured Quantity	
86+25.00	88+50.84	Lt. Meridian	129.20	Measured Quantity	
88+47.50	89+51.19	Lt. Meridian	1,463.57	Measured Quantity	
88+57.22	89+24.84	Rt. Meridian	336.81	Measured Quantity	
TOTAL			50,981.23		

CRUSHED ROCK SURFACE						
STATION	ROADWAY	SIDE	LOCATION	AREA (Sq. Ft.)	THICKNESS (in.)	REMARKS
36+70.16	MacArthur	Lt.	Drive Hook-up	137.80	6"	Measured Quantity
37+63.15	MacArthur	Lt.	Drive Hook-up	235.78	6"	Measured Quantity
38+23.03	MacArthur	Lt.	Drive Hook-up	178.97	6"	Measured Quantity
38+98.03	MacArthur	Lt.	Drive Hook-up	180.00	6"	Measured Quantity
41+10.36	MacArthur	Lt.	Drive Hook-up	168.48	6"	Measured Quantity
41+70.30	MacArthur	Lt.	Drive Hook-up	158.34	6"	Measured Quantity
42+85.07	MacArthur	Rt.	Drive Hook-up	187.45	6"	Measured Quantity
43+50.84	MacArthur	Lt.	Drive Hook-up	61.39	6"	Measured Quantity
45+35.82	MacArthur	Lt.	Drive Hook-up	196.27	6"	Measured Quantity
45+95.32	MacArthur	Lt.	VG Hook-up	364.76	6"	Measured Quantity
47+05.81	MacArthur	Lt.	Drive Hook-up	394.56	6"	Measured Quantity
47+61.50	MacArthur	Lt.	Drive Hook-up	313.53	6"	Measured Quantity
47+75.00	MacArthur	Rt.	Drive Hook-up	400.00	6"	Measured Quantity
49+66.16	MacArthur	Lt.	Drive Hook-up	73.67	6"	Measured Quantity
50+81.38	MacArthur	Lt.	Drive Hook-up	55.71	6"	Measured Quantity
52+31.90	MacArthur	Lt.	Drive Hook-up	57.86	6"	Measured Quantity
55+60.01	MacArthur	Lt.	Drive Hook-up	172.41	6"	Measured Quantity
56+61.33	MacArthur	Lt.	Drive Hook-up	94.34	6"	Measured Quantity
86+58.84	Meridian	Lt.	Drive Hook-up	546.24	6"	Measured Quantity
TOTALS				3,977.56		

REINFORCED CONCRETE PAVEMENT (CLASS A) (AE)						
STATION	ROADWAY	SIDE	LOCATION	AREA (Sq. Yds.)	THICKNESS (in.)	REMARKS
9+50	MacArthur	Rt.	Intersection	27.46	9"	Behind SW Return
9+50	MacArthur	Lt.	Intersection	24.49	9"	Behind NW Return
10+00.00	MacArthur	--	Intersection	2,089.91	9"	Intersection @ Meridian
10+50	MacArthur	Rt.	Intersection	26.49	9"	Behind SE Return
10+50	MacArthur	Lt.	Intersection	25.79	9"	Behind NE Return
TOTALS				2,194.14	9"	
45+95.32	MacArthur	Lt.	Valley Gutter	153.24	8"	Fern Avenue
TOTALS				153.24	8"	
STATION	ROADWAY	SIDE	LOCATION	AREA (Sq. Ft.)	THICKNESS (in.)	REMARKS
8+36.80	MacArthur	Rt.	Drive	405.24	8"	Measured Quantity
12+87.51	MacArthur	Rt.	Drive	1,229.94	8"	Measured Quantity
21+21.01	MacArthur	Rt.	Drive	913.32	8"	Measured Quantity
22+97.09	MacArthur	Lt.	Drive	675.24	8"	Measured Quantity
27+79.88	MacArthur	Rt.	Drive	913.92	8"	Measured Quantity
29+35.16	MacArthur	Lt.	Drive	675.24	8"	Measured Quantity
31+99.40	MacArthur	Lt.	Drive	675.24	8"	Measured Quantity
32+60.66	MacArthur	Lt.	Drive	576.78	8"	Measured Quantity
34+54.09	MacArthur	Lt.	Drive	928.20	8"	Measured Quantity
34+84.10	MacArthur	Rt.	Drive	928.20	8"	Measured Quantity
36+70.16	MacArthur	Lt.	Drive	362.14	8"	Measured Quantity
37+63.15	MacArthur	Lt.	Drive	323.29	8"	Measured Quantity
38+23.03	MacArthur	Lt.	Drive	323.29	8"	Measured Quantity
38+98.03	MacArthur	Lt.	Drive	323.29	8"	Measured Quantity
41+10.36	MacArthur	Lt.	Drive	323.29	8"	Measured Quantity
41+70.30	MacArthur	Lt.	Drive	323.29	8"	Measured Quantity
42+85.07	MacArthur	Rt.	Drive	480.24	8"	Measured Quantity
42+85.26	MacArthur	Lt.	Drive	362.29	8"	Measured Quantity
43+50.84	MacArthur	Lt.	Drive	362.15	8"	Measured Quantity
44+28.23	MacArthur	Lt.	Drive	401.29	8"	Measured Quantity
45+35.82	MacArthur	Lt.	Drive	323.24	8"	Measured Quantity
47+05.81	MacArthur	Lt.	Drive	323.29	8"	Measured Quantity
47+61.50	MacArthur	Lt.	Drive	362.29	8"	Measured Quantity
47+75.00	MacArthur	Rt.	Drive	727.13	8"	Measured Quantity
49+66.16	MacArthur	Lt.	Drive	323.29	8"	Measured Quantity
50+81.38	MacArthur	Lt.	Drive	323.29	8"	Measured Quantity
51+90.97	MacArthur	Lt.	Drive	673.22	8"	Measured Quantity
52+31.90	MacArthur	Lt.	Drive	322.22	8"	Measured Quantity
53+46.16	MacArthur	Lt.	Drive	578.95	8"	Measured Quantity
54+41.85	MacArthur	Lt.	Drive	607.88	8"	Measured Quantity
55+60.01	MacArthur	Lt.	Drive	320.29	8"	Measured Quantity
56+61.33	MacArthur	Lt.	Drive	338.37	8"	Measured Quantity
58+78.60	MacArthur	Lt.	Drive	960.32	8"	Measured Quantity
86+58.84	Meridian	Lt.	Drive	401.29	8"	Measured Quantity
88+41.86	Meridian	Rt.	Drive	1,430.73	8"	Measured Quantity
TOTALS				19,522.28	8"	
12+87.51	MacArthur	Rt.	Drive Hook-up	356.27	8"	Measured Quantity
58+78.60	MacArthur	Lt.	Drive Hook-up	792.12	8"	Measured Quantity
TOTALS				1,148.38	8"	

A.C. PAVEMENT					
STA. TO STA. (BASELINE)	ROADWAY	AREA (Sq. Yds.)	THICKNESS (in.)	REMARKS	
7" Asphalt Pavement (5" Bit. Base)					
4+34.60	9+17.10	MacArthur	2,549.65	7"	BM-2 (PG 70-28)
10+82.89	58+50.95	MacArthur	28,972.28	7"	BM-2 (PG 70-28)
84+25.00	89+17.10	Meridian	2,904.69	7"	BM-2 (PG 70-28)
90+82.89	97+25.00	Meridian	3,557.05	7"	BM-2 (PG 70-28)
TOTAL			37,983.67	7"	BM-2 (PG 70-28)
STATION	ROADWAY	SIDE	AREA (Sq. Yds.)	THICKNESS (in.)	REMARKS
A.C. Pavement Drive Hook-up					
21+21.01	MacArthur	Rt.	418.11	6"	BM-2/Measured Qty
22+97.09	MacArthur	Lt.	26.59	6"	BM-2/Measured Qty
27+79.88	MacArthur	Rt.	633.39	6"	BM-2/Measured Qty
29+35.16	MacArthur	Lt.	30.42	6"	BM-2/Measured Qty
31+99.40	MacArthur	Lt.	89.24	6"	BM-2/Measured Qty
32+60.66					