



Estimated Sodding Areas

Permanent Fescue sod areas = Approximately 0.000 acres
 Permanent Buffalo sod areas = Approximately 0.234 acres

Erosion Control Notes:

- Erosion control is to meet all federal, state, county and local code standards.
- Contractor shall provide erosion protection throughout project construction. The plan provided here is for final protection. Various phases of this plan shall be implemented or modified to control erosion. Modifications of the plan shall be approved by the owner's representative.
- All areas disturbed shall be sodded/seeded and fertilized as follows:
 Temporary: Brome Grass @ 200 lbs/acre
 10-20-10 @ 100 lbs/acre

 Permanent: Fescue Sod
 Buffalo Sod
 16-20-0 @ 80 lbs/acre
- All seed shall be distributed with an acceptable drill intended for such operations, or other equipment approved by the owner's representative. Seeding depth shall be 1/4" maximum.
- All seeded areas shall be immediately mulched w/prairie hay at 2 tons/acre. Anchor mulch by crimping into topsoil with suitable mechanical equipment.
- Contractor is responsible for maintaining and implementing all erosion control.

Legend

- Flow Arrow
- Estimated Seeding Limits
- Silt Fence (803 LF)
- Curb Inlet Protection (6 ea)
- Back of Curb Protection (834 SY)
- 1.34.3 Proposed Contours
- 1.34.3 Existing Contours

POE & ASSOCIATES, INC. CONSULTING ENGINEERS 544 West Douglas Avenue Wichita, KS 67203 Phone 316/685-4114 FAX 316/685-4444		NORTH MERIDIAN AVENUE PAVING & DRAINAGE IMPROVEMENTS SWPPP CITY OF WICHITA, KANSAS GARY JANZEN, P.E. - CITY ENGINEER C.O.N. Project #472-85239, O.C.A. #786345	No. Date By Approved Revision
	FINAL	Engineer: J. DICKMAN Designer: J. UNRUH Dwg. P.: 102112 102112 - BASE - FINAL Poe Job No: 102112 Date: AUGUST 2016	17 of 30