

GENERAL NOTES

THE SEQUENCE SHOWN IS INTENDED AS A GUIDE FOR MAJOR ITEMS ONLY. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE COORDINATION OF ALL MINOR ITEMS. VARIATIONS TO THE SEQUENCE SHOWN MAY BE USED AS APPROVED BY THE ENGINEER. REGARDLESS OF THE SEQUENCE USED, TRAFFIC HANDLING SHALL BE ESSENTIALLY IN ACCORDANCE WITH THAT SHOWN. PART OF THE WORK SHOWN FOR A SPECIFIC STAGE MAY BE ACCOMPLISHED IN OTHER STAGES. MAJOR WORK NOT CONSTRUCTED WITHIN THE INDICATED STAGE SHALL BE APPROVED BY THE ENGINEER.

TRAFFIC CONTROL FOR CONSTRUCTION ACTIVITIES SHALL BE IN ACCORDANCE WITH THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MUTCD) FOR STREETS AND HIGHWAYS (LATEST EDITION).


ADDITIONAL SIGNS, BARRICADES, AND ANY OTHER TRAFFIC CONTROL DEVICES NOT SHOWN ON THE PLANS WHICH MAY BE DEEMED NECESSARY BY THE ENGINEER FOR TRAFFIC CONTROL DURING CONSTRUCTION WILL NOT BE MEASURED OR PAID FOR SEPARATELY, BUT SHALL BE SUBSIDIARY TO THE CONTRACT LUMP SUM PRICE BID FOR "TRAFFIC CONTROL".

TEMPORARY PAVEMENT SHALL BE AC TEMPORARY PAVEMENT 6". THIS BID ITEM SHALL INCLUDE CONSTRUCTION OF PAVEMENT INCLUDING SUBGRADE PREPARATION, AC PLACEMENT, ALL COSTS INCURRED TO PROPERLY MAINTAIN THE TEMPORARY PAVEMENT WHILE IN USE, REMOVAL AND DISPOSAL OF TEMPORARY PAVEMENT WHEN NO LONGER NEEDED.

TEMPORARY STRIPING ON NEW ROADWAYS BEING USED TO CARRY DIVERTED TRAFFIC DURING CONSTRUCTION SHALL BE APPLIED BEFORE PLACEMENT OF THE FINAL SURFACE COURSE. PRIOR TO FINAL OPENING, THE SURFACE COURSE SHALL BE PLACED COVERING THE TEMPORARY STRIPING.

THE CONTRACTOR SHALL PROVIDE ALL WEATHER ACCESS DRIVES TO ALL PROPERTIES ADJACENT TO THE PROJECT. ALL COSTS ASSOCIATED WITH PROVIDING ACCESS TO ADJACENT PROPERTIES DURING CONSTRUCTION SHALL BE INCLUDED IN THE CONTRACT LUMP SUM PRICE BID FOR "TRAFFIC CONTROL".

LOCATION	MAJOR CONSTRUCTION ITEMS	HANDLING OF TRAFFIC	REMARKS
STAGE 1	Construct Waterline Improvements	1-Lane, Northbound traffic on Waco Ave. Southbound traffic on Waco Ave. to be detoured.	Lane closures with the use of flaggers will be permitted during daylight hours with the approval of the Engineer.
STAGE 2	Construct Median and Sidewalk Improvements at Waco Ave. & 1st St., and Waco Ave. & Central Ave. Install Traffic Signal Modifications at Waco Ave. Intersections with 1st St., 2nd St. 3rd St. & Central Ave. Install Final Seeding/Sodding, Signing, Pavement Markings and Other Miscellaneous Items.	2-Lane, 2-Way traffic on Waco Ave.	Lane closures with the use of flaggers will be permitted during daylight hours with the approval of the Engineer.



PEC

PROFESSIONAL ENGINEERING CONSULTANTS
303 SOUTH TOPEKA
WICHITA, KS 67202
316-262-2691 www.pec1.com



PAVING IMPROVEMENTS
WACO AVENUE FROM DOUGLAS TO CENTRAL
GARY JANZEN, P.E. - CITY ENGINEER
CITY OF WICHITA PROJECT NO. 472-85496

Issue:	
JOB NO.	187042-006
DATE	JUNE 2019
PM	BMM
DESIGNED BY	RJS, SAC
DRAWN BY	CP, BJS
CHECKED BY	BMM

TRAFFIC HANDLING AND CONSTRUCTION SEQUENCE