



Install 435 L.F. silt fence per detail, Sheet 7.

Install 95 L.F. silt fence per detail, Sheet 7.

Install 50'x12' gravel construction entrance per detail, Sheet 6.

Install 184 L.F. silt fence per detail, Sheet 7.

Install 1,515 L.F. silt fence per detail, Sheet 7.

Install ditch check sediment barriers per detail, sheet 7.

Construct 550 L.F. erosion control berm per detail, this sheet.

Install 3,879 S.Y. erosion control mat per manufacturer's instructions

Install 2,100 L.F. silt fence per detail, Sheet 7.

Install ditch check sediment barriers per detail, sheet 7.

Install ditch check sediment barriers per detail, sheet 7.

EROSION CONTROL PLAN LEGEND
(Installation Details Found in the SWP2 Plan)

- DROP INLET PROTECTION
- CURB INLET PROTECTION
- DITCH CHECKS
- SILT FENCING
- EROSION CONTROL BERM
- BACK OF CURB PROTECTION
- EROSION CONTROL MAT
- TEMPORARY DITCH

NO SCALE

EROSION CONTROL MEASURE	INSTALL	MAINTAIN	REMOVE
BACK OF CURB PROTECTION (LF)	0	0	0
CONSTRUCTION ENTRANCE (EA)	1	0	0
CURB INLET BARRIER (EA)	0	0	0
DITCH CHECK (EA)	13	0	0
DROP INLET PROTECTION (EA)	0	0	0
EROSION CONTROL (LS)	0	0	0
EROSION CONTROL BERM (LF)	550	0	0
SILT FENCE (LF)	4,329	0	0
EROSION CONTROL MAT (SY)	3,879	0	0

QUANTITIES ARE FOR INFORMATION ONLY! CONTRACTOR SHALL VERIFY QUANTITIES PER FINAL BID QUANTITY SHEET.

* ALL EXISTING BMPs INCLUDING CONSTRUCTION ENTRANCE, SEDIMENT BARRIERS, SILT FENCE, EROSION CONTROL BERM, AND EROSION CONTROL MAT SHALL BE MAINTAINED AND REPAIRED IF NECESSARY. REPLACEMENT OR REMOVAL OF EROSION CONTROL MEASURES TO BE PAID FOR BY L.S. BID ITEM "MAINTAIN EXISTING EROSION CONTROL BMPs"

---1300--- Existing Grade
 Proposed Grade

Baughman Company, P.A.
 ENGINEERING, SURVEYING, PLANNING & LANDSCAPE ARCHITECTURE
 1000 W. 10TH ST., SUITE 200
 DENVER, CO 80202
 PHONE: 303.733.8800
 FAX: 303.733.8801
 WWW.BAUGHMANPA.COM

TRINITY POINT 2ND ADDITION
EROSION CONTROL
 SWD IMPROVEMENTS

SHEET
06
 OF
13