



Point Table				
Point #	Northing	Easting	Raw Description	Elevation
1	2539.06	3005.59	iron	
2	2790.60	3002.63	iron	
3	3000.00	3000.00	iron	
4	3072.80	2999.08	iron	
7000	2483.65	2994.14	0+00	
7001	2532.63	3025.20	0+58.00	
7002	2745.50	3023.16	2+70.88	
7003	2975.46	3023.66	5+00.87	
7004	2524.81	3039.10	0+15.95	
7005	2940.46	3023.59	4+65.85	
7500	2651.77	3024.06		1360.00
7502	2777.92	3023.23		1360.60
7503	2829.97	3023.34		1361.80

BENCHMARK:
 "□" Chiseled on Top of Curb, end of cul-de-sac of Meadow Oaks Circle, Meadow Oaks Addition.
 Elevation=1362.10 (NAVD 88)
 "□" Chiseled on CL front of CB at end of cul-de-sac of Ironhorse Circle, Ironhorse Addition.
 Elevation=1362.07 (NAVD 88)

	IRONHORSE AT OXFORD ADD. COORDINATE SHEET STORM WATER SEWER IMPROVEMENTS	
	<small>Baughman Company, P.A. 315 Ellis St. Wichita, KS 67211 P 316-262-7271 F 316-262-0149 ENGINEERING SURVEYING PLANNING LANDSCAPE ARCHITECTURE</small>	
PROJECT NUMBER 468-84795	DESIGN NBW	DRAWN TMS
REVISIONS:	APPROVED NBW	DATE 09/12
	SCALE Noted	SHEET 14 OF 15