



2330 W 15TH School
F.W. PLSUM

SUB. 13, S.S. #22
UTILITY CONTRACTORS, INC. SEPT 22 '56
BK. NO. K-37 PROJ. #C26-60

CHARLES ST.
8" stub N
8" stub S
115.0 115.0 115.0 115.0 115.0 115.0

CONSTRUCTION RECORD

SERVICE RECORD

cont. line #2

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
17+00	124.3	115.1	9.2									
	126.2	115.3	10.9	17+45	8" stub N							
					+846							
18+00	126.8	115.5	11.3									
19+00	128.0	115.9	12.1									
	127.7	116.3	11.4	19+95								
20+00												
21+00	129.3	116.7	12.6									
	129.2	116.7	12.5	21+104	8" stubs N & S							
22+00	129.7	117.1	12.6									
23+00	128.4	117.5	10.9									
24+00	128.0	117.9	10.1									
	128.1	118.1	10.0	24+269	8" stub N & S							
25+00	128.6	118.3	10.3									
26+00	129.7	118.7	11.0									
27+00	129.8	119.1	10.7									
	129.9	119.3	10.6	27+512	8" stubs N & S							
28+00	130.2	119.5	10.7									
29+00	129.3	119.9	9.4									
30+00	129.5	120.3	9.2									
	129.7	120.5	9.2	30+666	8" stubs N & S							
SUB. 13, S.S. #22												
0+00	119.5	109.3	10.2	Existing MH	12" U.C.P.							
1+00	120.0	109.4	10.6									
	119.7	109.5	10.2	1+680	8" stub N							
	119.8	109.5	10.3	1+895	8" stub S							
2+00	119.8	109.5	10.3									
3+00	120.1	109.6	10.5									
	120.0	109.7	10.3	3+497								
4+00	119.5	109.7	9.8									
5+00	118.7	109.9	8.8									
	118.7	109.9	8.8	5+503	8" stub S							
6+00	118.3	109.97	8.3									
7+00	118.8	110.1	8.7									
	118.9	110.1	8.8	7+290								
8+00	119.2	110.2	9.0									
	119.4	110.5 IN	8.9	8+957	END 12" 8" stubs							
		110.3 OUT	9.1		BEG 10"							
9+00												
10+00	119.3	110.7	8.6									
	119.5	110.8	8.7	10+661								
11+00	119.4	110.8	8.6									
12+00	119.4	111.0	8.4									
	119.5	111.0	8.5	12+473	8" stub S							
	119.4	111.1	8.3	12+606	8" stub N							
13+00	119.4	111.1	8.3									
14+00	119.2	111.3	7.9									
	120.6	111.4	9.2	14+934								
15+00												
16+00	119.6	111.6	9.0									
	119.1	111.8 IN	7.3	16+538	END 10" 8" stubs							
		111.6 OUT	7.5		BEG 8" N & S							
17+00	119.2	111.9	7.3									
18+00	119.2	112.1	7.1									
	118.6	112.3	6.3	18+425								
19+00												
20+00	119.1	112.5	6.6									
	118.8	112.6	6.2	20+552	8" stub N							
21+00	119.0	112.7	6.3									
	118.8	112.8	6.0	21+228	8" stub SW							
22+00	118.6	112.9	5.7									
23+00	118.5	113.1	5.4									
24+00	118.3	113.3	5.0									
	118.2	113.3	4.9	24+135	8" stub N							
25+00	118.0	113.5	4.5									
	118.6	113.6	5.0	25+380	8" stubs: S.E., SW & NE.							