



CONSTRUCTION RECORD

SERVICE RECORD

LINE 1

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS			
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East		
0+00	158.30	151.10 OUT 151.20 IN	7.2	0+00		4" SDR 35 0+28.0		96-183237		2334 Valleyview		10-25-96		
1+00	164.10	151.38	12.7											
	163.70	151.43 OUT 151.53 IN	12.3	1+28.2										
2+00	163.30	151.66	11.6			4" SDR 40 1+89.2		97-1732357		2326 Valleyview		10-7-97		
	162.90	151.76 OUT 151.93 IN	11.1	0+00-LINE 2 2+56.2										
3+00	162.70	151.98	10.7											
						4" S.D.R. 35 3+68.6 N/C 4" SDR 35 4+22.6		95-4827		2302 Valleyview		1-5-95		
4+00	162.40	152.09	10.3					95-74707		2318 Valleyview		5-23-95		
	162.00	152.19	9.8	4+93.2										
5+00	162.00	152.20	9.8											
						4" SDR 40 6+69.7		97-210007		2314 Valleyview		11-24-97		
6+00	162.50	152.38	10.1			4" SDR 35 6+51.7		97-70947		2310 Valleyview		5-5-97		
						4" SDR 35 7+28.7		97-176677		2306 Valleyview		10-21-96		
7+00	163.00	152.56	10.4					95-56737		2304 Valleyview		4-19-95		
	163.20	152.58 OUT 152.68 IN	10.6	7+09.7										
8+00	163.40	152.84	10.6			4" SDR 35 7+95.4		95-14327		10091 Britten		4-7-95		
	163.60	152.89 OUT 152.99 IN	10.7	8+74.4		4" SDR 35 8+83.4		95-19667		10005 w Britton		2-13-95		
9+00	163.70	153.13	10.6			4" SDR 35 9+77.7		96-20827		10059 Britten		1-8-97		
10+00	163.60	153.31	10.3					97-149267		10013 Britten		8-29-97		
	163.60	153.31 OUT 153.41 IN	10.3	10+00.7										
11+00	161.00	152.59	7.4			4" SDR 35 11+18.0		95-18377		2204 Crestline		11-9-95		
	161.00	153.68 OUT 153.78 IN	7.3	11+51.5										
12+00	160.00	153.87	6.1			4" SDR 35 11+15.5		95-194657		2200 Crestline		11-27-95		
	161.20	154.02 OUT 154.12 IN	7.2	12+81.7		4" SDR 40 12+98.7		97-51147		2218 Crestline		4-8-97		
13+00	161.90	154.15	7.8			4" SDR 35 13+49.7		95-160207		2206 Crestline		10-23-95		
	163.80	154.32 OUT 154.49 IN	9.5	0+00-LINE 1A 13+92.7		4" SDR 40 13+78.1		97-40777		2222 Crestline		3-18-97		
14+00	163.70	154.51	9.2											
						4" S.D.R. 35 14+72.0 TAP		94-159777		2225 N. Crestline CT		9-30-94		
16+00	165.20	155.10	10.1											
	165.40	155.18 OUT 156.00 IN	10.2	0+00-LINE 1C 16+21.6										
	165.80	156.30	9.5	16+94.4		4" SDR 35 17+49.7		95-66407		2219 Crestline		10-7-95		
LINE 1A	0+00	163.80	154.33 OUT 154.49 IN	9.5	13+92.7-LINE 1 0+00									
1+00	162.80	154.79	8.0											
	162.70	155.08 OUT 155.18 IN	7.6	0+00-LINE 1B 1+96.7										
2+00	162.70	155.19	7.5			4" SDR 35 2+09.2		95-163257		2206 Crestline		10-11-95		
3+00	163.10	155.49	7.6											
	163.80	155.59	8.2	3+32.7		4" SDR 35 4" SDR 35		94-14947	95-167747	2214 Crestline CT	2210 Crestline	9-14-94	7-14-95	
LINE 1B	0+00	162.70	155.08 OUT 155.18 IN	7.6	1+96.7-LINE 1A 0+00									
1+00	161.40	155.58	5.8			4" SDR 35 1+09.2		94-159977		2205 Crestline		9-30-94		
	161.80	155.86	5.9	1+68.2		4" SDR 40 4" Stub W		97-69167		2200 Crestline		4-29-97		
LINE 1C	0+00	165.40	155.17 OUT 155.27 IN	10.2	16+21.6-LINE 1 0+00		4" SDR 35 0+45.0		95-99587		2217 Crestline		6-30-95	
	162.40	155.56 OUT 155.66 IN	6.8	0+95.9										
1+00	161.90	155.67	6.2			4" S.D.R. 35 1+76.1 TAP		96-24527		10002 w Britton		2-28-96		
						4" SDR 35 2+22.9		95-126757		2204 Crestline		8-10-95		
2+00	162.00	155.98	6.0					98-27117		2233 Crestline		5-27-98		
LINE 2	0+00	162.90	151.76 OUT 151.93 IN	11.1	2+56.2-LINE 1 0+00		4" Stub NE							
1+00	164.00	152.33	11.7											
	164.30	152.62 OUT 153.75 IN	11.7	0+00-LINE 2A 1+73		4" SDR 35 2+04		94-18907		10011 Greenspoint		11-7-94		
2+00	164.30	154.00	10.3			4" SDR 35 2+60.5	4" SDR 35 2+70.5 N/C	94-11587	95-2367	10015 Greenspoint	2322 Crestline CT	7-7-94	1-17-95	
3+00	165.50	154.93	10.6											
	165.60	155.00	10.6	3+07.5		4" Stub NW	4" Stub NE	97-13627		10019 w Greenspoint		7-31-97		
LINE 2A	0+00	164.30	152.62 OUT 152.72 IN	11.7	1+73-LINE 2 0+00		4" S.D.R. 35 0+71 N/C		95-1777	98-171527	2318 N Crestline CT	2327 Valleyview	12-23-94	9-11-98
1+00	163.40	153.12	10.3				4" SDR 35 1+05.0	95-143057		2323 Valleyview		9-7-95		
								98-1357		2319 Valleyview		1-28-98		
2+00	162.40	153.52	8.9			4" SDR 35 2+39	4" SDR 35 2+38.0	94-203327	96-126707	2314 Crestline	2315 Valleyview	12-15-94	7-31-96	
3+00	163.00	153.92	9.1											
	163.90	154.08 OUT 154.18 IN	9.8	0+00-LINE 2B 3+39		4" SDR 35 3+47.0		95-48307		2311 Valleyview		3-30-95		
	163.90	154.32	9.6	3+74		4" Stub SE		96-136087		2307 Valleyview		8-19-96		