



LATERAL 137, WAR INDUSTRIES SEWER
 PROJECT NO. 468-82695 (743062)
 BUILT BY UTILITY CONTRACTORS INC.
 BOOKED 2/13/98 PER PLAN



SCALE: 1" = 100'

21ST STREET NORTH

CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		DEPTH	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	GROUND	GRADE			North West	South East	North West	South East	North West	South East	North West	South East
LATERAL 137	WAR INDUSTRIES	SEWER	(CONT. FROM N-296)									
	189.70	180.37 out	9.3	9+46.1			2001-03026	2001-01670	2415 N Regency Lakes	10516 Aylesbury	11-28-01	1-14-02
	189.70	180.47 in	9.2									
10+00	189.00	180.69	8.3				2002-00515	2001-02347 99-6187	2419 N Regency Lakes	10512 Aylesbury 10508 Aylesbury	2-25-02	9-19-01 1-11-99
11+00	191.20	181.09	10.1									
	192.50	181.40	11.1	11+77.1	8" STUB N 181.5			99-105207		10504 Aylesbury		5-13-99
0+00 L-3A	186.50	176.15	10.4	0+00 = 6+47.3 L-3	4" SCH 40 0+41		2000-01978		10003 Aylesbury		9-6-00	
1+00	186.90	176.55	10.3					2001-00455		2305 Regency Lakes		3-1-99
2+00	186.00	176.95	9.1					99-01015		2309 Regency Lakes		10-25-99
	186.30	177.00	9.3	2+11.2	4" STUB NE 177.33		2001-02535 2001-01990		10607 Aylesbury 10611 E Aylesbury		10-12-01	
0+00 L-4	186.20	175.17	11.0	0+00 = 4+28.8 L-3								
1+00	186.50	177.09	9.4				98-11817	99-6167	10519 Aylesbury	2327 Regency Lakes	7-2-98	1-11-99
2+00	187.50	179.02	8.5					99-00222		2323 Regency Lakes		7-20-99
3+00												
	189.00	180.96 out	8.0	3+01.1 = 0+00 L-4A			99-00681		2325 Brandon		9-15-99	
	189.00	181.06 in	7.9				98-24187		2324 Brandon		12-10-98	
4+00	190.03	181.46	8.6				99-28957	99-38927	2328 Brandon	10515 Aylesbury	2-10-99	3-3-99
5+00	192.00	181.86	10.1		4" SCH 40 4+66.8			2000-01448		10511 Aylesbury		6-19-00
	193.00	182.00	11.0	5+34.2	4" STUB NE 182.33		98-189287	99-00593	2332 Brandon	10507 Aylesbury	10-2-98	9-3-99
0+00 L-4A	189.00	181.06	7.9	0+00 = 3+01.1 L-4	4" SCH 40 2+32.5		2000-0920	99-18277	2317 Brandon	2319 Regency Lakes	4-13-00	1-28-99
1+00	190.00	182.78	7.2									
	191.40	184.00	7.4	1+70.5	4" STUB SW 184.33	4" STUB SW 184.33	2000-01449		2309 Brandon		6-19-00	
0+00 L-5	180.00	171.40	8.6	0+00 = 3+73.5 L-1	4" SCH 40 1+15		2000-00210		2306 Regency Lakes		1-24-2000	
1+00	181.20	172.76	8.4		4" SCH 40 2+06			2000-00337		2308 Regency Lakes		2-7-2000
2+00	183.00	174.12	8.9					99-00007		2302 Regency Lakes		6-18-99
3+00	183.70	175.49	8.2			3+58 4" S 5V35H	98-20207		2303 Regency Lakes		10-21-98	
	185.20	176.60 out	8.6	3+82.5		3+68 4" S 5V35H						
	185.20	176.70 in	8.5				99-00900		2307 Regency Lakes		9-29-99	
4+00	185.00	176.77	8.2			4+60 4" S 5V35H						
5+00	186.10	177.18	8.9			5+70 4" N 6V5H	98-177087		2311 Regency Lakes		9-18-97	
6+00	187.30	177.59	9.7			5+42 4" S 6V35H		98-5167		10550 Aylesbury	11-25-97	
						6+92 4" N 7V5H	2000-01446		2305 Regency Lakes		6-16-00	
7+00	188.40	178.00	10.4			7+00 4" S 7V35H						
	189.10	178.10 out	11.0	7+25.2		7+10 4" S 7V35H						
	189.10	178.20 in	10.9									
8+00	191.80	179.33	12.5			7+71 4" N 8V8H	99-88487		2304 Brandon		4-29-99	
9+00	196.00	180.84	15.2									
	197.40	181.20 out	16.2	9+23.5								
	197.40	181.30 in	16.1		4" SCH 40 9+45 4" W 12V10H		2001-01773		2303 Brandon		7-16	
10+00	196.30	181.61	14.7		4" SCH 40 10+34 4" W 11V10H		2001-00807		2307 N Brandon		4-9-01	
11+00	195.50	182.01	13.5		4" SCH 40 11+09 4" W 10V10H		2001-01061		2311 N Brandon		5-1-01	
12+00	194.70	182.41	12.3									
13+00	194.50	182.81	11.7		4" SCH 40 12+22.6		2000-01447		2315 Brandon		6-19-00	
	195.00	182.90 out	12.1	13+21.6			2001-00869		2319 Brandon		4-12-01	
	195.00	183.00 in	12.0				2001-00868		2323 Brandon		4-12-01	
14+00	195.00	183.31	11.7		4" SCH 40 PVC 14+43.4 Saddle		2001-00457		2327 Brandon		3-2-01	
15+00	195.30	183.71	11.6				98-189197		2331 Brandon		10-2-98	
16+00	195.70	184.11	11.6		4" SCH 40 15+28.4		2000-00307		2335 Brandon		2-3-2000	
	196.20	184.21	12.0	16+24.4	8" N 184.31							

