



SCALE: 1" = 100'

SANITARY SEWER TO SERVE LOT 1, BLK A
TEAL BROOK COMMERCIAL ADDITION
PROJECT NO. 859PPS
BUILT BY DULING CONSTRUCTION CO.
BOOKED 8/16/99 PER AS BUILT PLAN

CONSTRUCTION RECORD					SERVICE RECORD							
STATION	ELEVATION		DEPTH	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	GROUND	GRADE			North West	South East	North West	South East	North West	South East	North West	South East
PRIV. SANITARY SEWER EXTENSIONS FOR CEDAR RIDGE MOBILE HOME PARK (CONT. FROM P-91)												
4+00	80.80	69.40	11.4									
	80.70	69.60 out	11.1	4+36.0								
	80.70	69.70 in	11.0									
5+00	79.10	69.96	9.1									
	80.40	70.04 out	10.4	5+22.0								
	80.40	70.14 in	10.3									
6+00	80.00	70.45	9.6									
7+00	79.30	70.85	8.5									
8+00	79.50	71.25	8.3									
	79.80	71.60	8.2	8+87.0								
9+00	79.50	71.65	7.9									
10+00	79.20	72.05	7.1									
11+00	79.80	72.45	7.4									
12+00	79.60	72.85	6.8									
	80.30	73.06	7.2	12+52.0								
13+00	79.50	73.25	6.3									
14+00	79.40	73.65	5.8									
15+00	78.60	74.05	4.5									
16+00	79.50	74.45	5.1									
	80.30	74.51 out	5.8	16+14.0								
	80.30	74.61 in										
17+00	80.60	75.22	5.4									
	80.50	75.50	5.0	17+39.0 CLEANOUT RISER								
0+00 L-2B1	80.30	74.61	5.7	0+00 = 16+14.0 L-2B								
	80.00	74.91	5.1	0+75.0 CLEANOUT RISER								
0+00 L-2C	80.00	70.87	9.1	0+00 = 3+41.0 L-2B								
1+00	79.80	71.27	8.5									
	80.40	71.63 out	8.8	1+90.0								
	80.40	71.73 in	8.7									
2+00	80.00	71.77	8.2									
3+00	79.70	72.17	7.5									
4+00	79.80	72.57	7.2									
5+00	80.00	72.97	7.0	5+00								
6+00	79.40	73.37	6.0									
7+00	79.50	73.77	5.7									
8+00	79.60	74.17	5.4									
	80.00	74.25	5.8	8+20.0								
9+00	79.90	74.57	5.3									
10+00	80.20	74.97	5.2									
	81.00	75.29 out	5.7	10+80.0								
	81.00	75.39 in	5.6									
11+00	80.50	75.47	5.0									
12+00	80.40	75.87	4.5									
	80.50	75.97	4.5	12+25.0 CLEANOUT RISER								
SANITARY SEWER EXT. FOR LOT 1, BLK A, TEAL BROOK COMMERCIAL ADDITION (859PPS)												
0+00	167.20	156.76	10.4	0+00 EXIST								
1+00	167.50	159.05	8.5									
	170.56	160.40	10.2	1+59.15	6" STUB N 160.47	6" STUB NE 160.44						