



MAIN 11, SANITARY SEWER NO. 23
 PROJECT NO. 468-83116 (743846)
 BUILT BY WILDCAT CONSTRUCTION CO.
 5/31/01 PER AS BUILT PLAN



SCALE: 1" = 150'

CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		DEPTH	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	GROUND	GRADE			North West	South East	North West	South East	North West	South East	North West	South East
MAIN 11, SANITARY SEWER NO. 23												
0+00	177.20	171.62out	5.6	0+00								
	177.20	171.82in	5.4									
1+00	178.40	172.07	6.3									
2+00	181.00	172.33	8.7									
3+00	182.60	172.58	10.0									
4+00	184.20	172.83out	11.4	4+00.0								
	184.20	172.93in	11.3									
5+00	188.20	173.19	15.0									
6+00	189.80	173.44	16.4									
7+00	192.60	173.70	18.9									
8+00	192.10	173.95out	18.2	8+00.0								
	192.10	174.05in	18.1									
9+00	194.00	174.31	19.7									
10+00	195.20	174.56	20.6									
11+00	197.80	174.82	23.0									
12+00	197.60	175.07out	22.5	12+00.0								
	197.60	175.17in	22.4									
13+00	197.10	175.42	21.7									
	197.00	175.48out	21.5	13+23.6								
	197.00	175.58in	21.4									
14+00	197.30	175.78	21.5									
15+00	197.70	176.04	21.7									
16+00	198.00	176.29	21.7									
17+00	198.70	176.55	22.1									
	199.10	176.59out	22.5	17+18.0								
	199.10	176.69in	22.4									
18+00	198.90	176.90	22.0									
19+00	198.30	177.16	21.1									
	198.70	177.20out	21.5	19+23.0								
	198.70	177.30in	21.4									
20+00	197.60	177.51	20.1									
21+00	196.60	177.76	18.8									
	197.00	177.95out	19.1	21+73.5								
	197.00	178.05in	19.0									
22+00	197.40	178.12	19.3									
23+00	196.30	178.36	17.9									
	196.20	178.40out	17.8	23+14.7								
	196.20	178.50in	17.7									
24+00	193.90	178.68	15.2									
25+00	192.60	178.89	13.7									
26+00	191.30	179.11	12.2									
	192.20	179.20out	13.0	26+43.3								
	192.20	179.30in	12.9									
27+00	190.20	179.41	10.8									
28+00	189.10	179.62	9.5									
29+00	188.10	179.82	8.3									
	188.10	179.90out	8.2	29+40.7								
	188.10	180.00in	8.1									
30+00	187.20	180.12	7.1									
31+00	186.70	180.32	6.4									
32+00	186.80	180.52	6.3									
	187.40	180.61	6.8	32+44.7	18" STUB N 180.7	18" STUB E 181.08						