

LATERAL 81, MAIN 22, WAR INDUSTRIES SEWER
PROJ. NO. 468-83123 (743892)
BUILT BY WILDCAT CONSTRUCTION
BOOKED 5/16/02 PER PLAN

LATERAL 80, MAIN 22, WAR INDUSTRIES SEWER
PROJ. NO. 468-83076 (743891)
BUILT BY WILDCAT CONSTRUCTION
BOOKED 5/16/02 PER PLAN

THE IMPROVEMENT DISTRICTS FOR
BOTH PROJECTS ARE IDENTICAL



SCALE: 1" = 100'



| CONSTRUCTION RECORD | | | | | | SERVICE RECORD | | | | | | |
|---|-----------|------------|-------|--------------------------------|---------------------|----------------|---------------|----------------|--------------------------------|------------|-----------------|------------|
| STATION | ELEVATION | | DEPTH | MANHOLE | 4-INCH "Y" BRANCHES | | No. of Permit | | House Number | | DATE OF PERMITS | |
| | GROUND | GRADE | | | North West | South East | North West | South East | North West | South East | North West | South East |
| LATERAL 81, MAIN 22, WAR INDUSTRIES SEWER | | | | | | | | | | | | |
| 0+00 L-1 | 198.14 | 184.27 | 13.9 | 0+00 EXIST | | | | | | | | |
| 1+00 | 196.50 | 184.67 | 11.8 | | | | | 1004 00395 | 8935 Churchill | | 2-17-04 | |
| | 196.53 | 184.85 out | 11.7 | 1+46.1 | | | | 2003 010280 | 8941 Churchill | | 2-3-03 | |
| | 196.53 | 184.95 in | 11.6 | | | | | | | | | |
| 2+00 | 195.60 | 185.17 | 10.4 | | | | | | | | | |
| | 195.95 | 185.20 out | 10.8 | 2+07.8 | 8" STUB NE 185.30 | | | 2002 02381 | 8947 Keeneland | | 8-29-02 | |
| | 195.95 | 185.30 in | 10.7 | | | | | | | | | |
| 3+00 | 194.60 | 185.67 | 8.9 | | | | | | | | | |
| 4+00 | 193.70 | 186.07 | 7.6 | | | | | | | | | |
| | 193.90 | 186.18 | 7.7 | 4+26.9 | 4" STUB NE 186.51 | | | 2003 00392 | 8935 Keeneland | | 1-9-03 | |
| 0+00 L-2 | 187.20 | 181.81 | 5.4 | 0+00 EXIST | | | | | | | | |
| 1+00 | 188.60 | 182.21 | 6.4 | | | | | | | | | |
| | 192.74 | 182.45 out | 10.3 | 1+58.9 | | | | | | | | |
| | 192.74 | 182.55 in | 10.2 | | | | | | | | | |
| 2+00 | 190.60 | 182.71 | 7.9 | | | | | | | | | |
| 3+00 | 193.00 | 183.11 | 9.9 | | | | | 2003 02109 | 8957 Churchill | | 8-11-03 | |
| | 193.80 | 183.45 | 10.4 | 3+83.0 | 4" STUB E 183.78 | | | 2002 01625 | 8949E Churchill | | 6-7-02 | |
| LATERAL 80, MAIN 22, WAR INDUSTRIES SEWER | | | | | | | | | | | | |
| 0+00 L-1 | 195.95 | 185.30 | 10.7 | 0+00 EXIST = 2+07.8 L-1 LAT 81 | | | | | | | | |
| 1+00 | 197.50 | 186.30 | 11.2 | | | | | | | | | |
| 2+00 | 200.40 | 187.30 | 13.1 | | | | | | | | | |
| | 201.20 | 187.57 out | 13.6 | 2+27.4 = 0+00 L-2 | | | | | | | | |
| | 201.20 | 187.67 in | 13.5 | | | | | | | | | |
| 3+00 | 200.60 | 187.96 | 12.6 | | | | | | | | | |
| 4+00 | 200.30 | 188.36 | 11.9 | | | | | | | | | |
| | 200.40 | 188.46 out | 11.9 | 4+24.5 | | | | | | | | |
| | 200.40 | 188.56 in | 11.8 | | | | | | | | | |
| 5+00 | 199.90 | 188.86 | 11.0 | | | | | | | | | |
| | 199.75 | 189.20 | 10.6 | 5+83.2 | 4" STUB NW 189.53 | | | | | | | |
| 0+00 L-2 | 201.20 | 187.67 | 13.5 | 0+00 = 2+27.4 L-1 | | | | | | | | |
| 1+00 | 201.50 | 188.97 | 12.5 | | | | | | | | | |
| | 202.01 | 189.21 out | 12.8 | 1+18.5 | | | | | | | | |
| | 202.01 | 189.31 in | 12.7 | | | | | | | | | |
| 2+00 | 202.20 | 190.37 | 11.8 | | | | | | | | | |
| | 202.67 | 190.64 out | 12.0 | 2+20.9 = 0+00 L-3 | | | | | | | | |
| | 202.67 | 190.74 in | 11.9 | | | | | | | | | |
| | 203.49 | 191.02 | 12.5 | 2+91.2 | 4" STUB NE 191.36 | | | | | | | |
| 0+00 L-3 | 202.67 | 190.74 | 11.9 | 0+00 = 2+20.9 L-2 | | | | | | | | |
| 1+00 | 204.10 | 192.24 | 11.9 | | | | | | | | | |
| | 205.10 | 193.64 out | 11.5 | 1+93.0 | | | | | | | | |
| | 205.10 | 193.74 in | 11.4 | | | | | | | | | |
| 2+00 | 204.70 | 193.77 | 10.9 | | | | | | | | | |
| 3+00 | 205.40 | 194.17 | 11.2 | | | | | 2005 00392 | 8942 Keeneland (House) | | 1-7-05 | |
| | 205.87 | 194.18 | 11.7 | 3+04.1 | 4" STUB N 194.51 | | | 2005 01628 | 8942 Keeneland (Post House) | | 3-16-05 | |