Intersection McG #3
Bk # K-12 For Pa "A" Section

NOTE TO FIELD ENGINEER:
New cross sections must be taken before beginning excavation.

B.M. 105.35 "T" in Trey, Top Hydrant, NW Corner Morris " Hydraulic

18" Storm sewer

Remove cross-hatched portion of intersection & replace with 7" concrete.

Telephone underground Elev. top 99.72

MOTTIS

Lilac Lane

No Grown

3929 Grace Avenue 104.88

+0.371% Wk. 0.4'

+0.516% Wk. 0.6'

Excav. Prop.
16.3
9.1
25.4
+10% 2.5
27.9 Total Cu Yds

Excav. City
5.4
+10% .5
5.9 Total Cu Yds

Fill Prop	Fill City
MG.8	12.7
237.9	10.4
237.0	23.1
209.1	+10% 2.3
146.8	25.4 Total
24.2	
12.7	
25.6	
1034.6	
+10% 103.4	
1138.0 Total	

Note: Incidental Drainage shown on Storm Sewer #27 plan

MOTTIS ST.
E.L. Hydraulic W.L. Kansas
30' Conc.* Cb.
City of Wichita, Kansas
I.H. White City Engineer
November 1947 Project CU-147

Note Refigure Excavation

4 14 1 (11)