B.M. 1220.05 "9" in 1941 N. end Walk South, S.E. cor. 10TH & Grove

Stationing on ℄

0.15 Rt. of E. Ch. U. of S.

0400 E. ℄ Grove, Iron on ℄, 15.5' Rt. of Ch. 8" Cot. End Applied if Prest. E. edge 4' Conc. Nk. 11.28. 28' U.F. to Ft. of ℄ Conc. Nk. ℄

401 2" Pole 17' Rt.

403 12" Tree 20' Lt.

405 12" Tree 20' Lt.

480 12" Tree 20' Lt.

456 8" Tree 20' Lt.

462 2" Pole 17' Rt.

464 6" Tree 21' Rt.

466 8" Tree 20' Lt.

476 ℄ 18" Ch. Mk. P. 15' Rt.

477 Begin 5' Wire Fence 15' Rt.

479 6" Tree 15' Rt.

485 N.E. Alley Mk. Iron, Ent. 4 Conc. Nks. 85' Lt. 20' Rt. 28' Conc. Nk. 11.28. 27' U.F. to Ft. of ℄ Conc. Nk.

487 N.W. 15' Lt.

490 2" Pole 17' Rt.

495 Begin 4' Wire Fence, Ent. 4 Conc. Nks. 17' Lt. 15' Rt. Begin 4' Conc. Nk. 28' Lt. to Nk.

490 10" Tree 20' Lt.

495 8" Tree 20' Lt.

508 10" Tree 20' Lt.

521 8" Tree 20' Lt.

536 6" Tree 20' Lt.

546 6" Tree 20' Lt.

569 8" Tree 20' Lt.

577 Ent. 4' Privet Hedge 18' Rt. Begin 4' Conc. Nk. 28' Lt. to Ft. 155 2" Pole, 10' Rt. 38' Conc. 28' Lt. to Ft. of 4 Conc. Nk. No Edge 4 Conc. Nk. N&S.

3425 Thimble ℄ Poplar ℄ 10TH

+0.946'

0400 +50 1400 +35 +45 2400 +50 +30

AVE. 10TH ST. AVE.

4 Conc. Nk. 4 Conc. Nk.

Match Flo

Build new return with integral curb and new concrete V.G.

New Flo 2.05

Match Flo

Pedestal Pyramid

No Crown

60' 30'

10TH ST.

10' ALLEY

GROVE POPLAR

+0.950' Nk. 0.4'

Survey Sheets 7 Bk. 2-16
Plan Sheets
Use Sheets
Checked T.L.

NOTE TO FIELD ENGINEER:
Reference this to 1200 N. Sta. 0400 ℄ 10TH, before construction of this project.

NOTE TO FIELD ENGINEER & CONTRACTOR:
Entrance Pipe is to be disposed of as per directions of the City Dirt Checker.

1"=20'

1/2

10TH ST.
E.L. GROVE AVE. TO W.L. POPLAR AVE.
30' CONC. & C.B.

CITY OF WICHITA, KANSAS

B.E. SMITH
APRIL 1954

CITY ENGINEER
PROJ. NO. C-14-47