B. M. 204.69 "D" Top N. end W. c/v.t. Headwall
Ent. c/v.t. N. S. 21st. 200' E. of Edgemoor.

Survey by G.Y.
Plan by J.R.W.
Checked by _____

Book 237-V

Plan Scale 1" = 40'
Profile Scale 1" = 4 Horiz.

N

DRIVE

SHADYBROOK LANE

LARKSPUR LANE

SECOND ADDITION TO

1 2 3 4 5 6

ST.

Sta. 5+49.8
Sta. ~~5+50.0~~
Const. Std. M. H.
Type "A" or "C"
Install 8" Stub N.W. & S.E.

Sta. 0+04 Beg'n

℄ 16' Util. Easement

Sta. 0+00.0
Exist. M.H.
Exist. 8" Stub East

NOTE:
Use extreme caution in excavating stub at Sta. 0+00.0 as end of pipe may be farther east of manhole than indicated by plan.

Sta. 2+83.2
Sta. ~~2+80.0~~
Const. Std. M. H.
Type "A" or "C"

EDGEMOOR

CRESTVIEW HEIGHTS

8 9 10 11 12 13

MALCOLM ST.

20TH Place Street

Sta. 0+00.0 Exist. M.H.
Exist. 8" Stub East

Sta. 2+80.0
Const. Std. M.H.
Type "A" or "C"

Sta. 5+50.0
Const. Std. M.H.
Type "A" or "C"
Install 4" Stub N.W. & S.E.

Existing N. cb. 20th St.

Natural ground

Proposed W. cb Malcolm St.

18' to Water table
6-27-75
Util.

N. Rim M.H.
208.11

Lot 13 Basement Floor

Lot 1 Basement Floor

Proposed So. cb. Shadybrook Ln.

220
210
200

199.01 Flo out
198.71 Flo in
8" Stub East

199.51

199.91

200.23 Flo

200.31

200.71

201.11

201.31 Flo

545 Lin. ft. of 8" Clay Pipe @ 0.40 % grade

0 1 2 3 4 5

As Built 10-14-75

LAT. 12, SUBMAIN 5, S. S. NO. 23
CITY OF WICHITA, KANSAS
R. W. LINN — CITY ENGINEER
DATE : PROJECT NO. DBKL56604