STATE	PROJECT NO.	YEAR	SHEET NO.	TOTAL SHEETS
KANSAS	54-87 K-8258-08	2005	213	223

SUMMARY OF TRAFFIC CONTROL DEVICES (EACH)

CONSTRUCTION SIGN (SPECIAL)		
SIGN NO.	1.50m² & LESS	1.51m² & OVER

SUMMARY OF TRAFFIC CONTROL DEVICES (EACH PER DAY)

* QUANTIFY MOST USED ON THE PROJECT AT ANY ONE TIME

CONSTRUCTION SIGNS *			
MUTCD NO.	SIZE - m²		
	0-0.85	0.86-1.50	1.51 & OVER
R11-2		3	
W1-4br	2		
W1-4bl	2		
W13-1		6	
W20-1a	1		
R2-1		2	
G2o-2a	2		
R1-1	1		
M3-4	1		
M1-4	1		
M5-1L	1		
W3-4	2		
W3-3	2		
R5-1	2		
W1-6	2		

BARRICADES *	CHANNELIZING DEVICES *	
TYPE III (1.2 m TO 2.4 m)	FIXED	PORTABLE
5		

LIGHTED DEVICES *	
CONSTRUCTION WARNING LIGHT (TYPE "A" LOW INTENSITY)	
ARROW DISPLAY	
PORTABLE CHANGEABLE MESSAGE SIGN (LED)	

RECAPITULATION OF QUANTITIES

ITEM	QUANTITY	UNIT
CONSTRUCTION SIGNS (0 TO 0.85 m²)	19	EACH PER DAY
CONSTRUCTION SIGNS (0.86 TO 1.50 m²)	11	EACH PER DAY
CONSTRUCTION SIGNS (1.51 m² & OVER)	-	EACH PER DAY
CONSTRUCTION BARRICADES (TYPE III - 1.2m TO 2.4 m)	5	EACH PER DAY
CHANNELIZER (FIXED)		EACH PER DAY
CHANNELIZER (PORTABLE)	As Req'd	EACH PER DAY
CONSTRUCTION WARNING LIGHT (TYPE "A" LOW INTENSITY)		EACH PER DAY
ARROW DISPLAY		EACH PER DAY
PORTABLE CHANGEABLE MESSAGE SIGN (LED)	2	EACH PER DAY
PAVEMENT MARKING (TEMPORARY)		
PAVEMENT MARKING (PAINT)(WHITE)(150 mm)(SOLID)	2 876	m
PAVEMENT MARKING (PAINT)(YELLOW)(150 mm)(SOLID)	2 190	m
PAVEMENT MARKING (PAINT)(WHITE)(150 mm)(BROKEN)	1 Ø17	m
PAVEMENT MARKING (PAINT)(WHITE)(600 mm)(SOLID)	45.1	m
EXISTING PAVEMENT MARKING REMOVAL		meter
GLARE SCREEN		meter
CONCRETE SAFETY BARRIER (TYPE F3)(TEMPORARY)	As Req'd	meter
CONCRETE SAFETY BARRIER (TYPE F3)(TEMP.-INSTALL ONLY)		meter
CONCRETE SAFETY BARRIER (TYPE F3)(TEMP.-RELOCATE)		meter
INERTIAL BARRIER SYSTEM	1	EACH
MODULE F90 (REPLACEMENT)		EACH
MODULE F180 (REPLACEMENT)		EACH
MODULE F320 (REPLACEMENT)		EACH
MODULE F640 (REPLACEMENT)		EACH
MODULE F960 (REPLACEMENT)		EACH
CONSTRUCTION SIGN (SPECIAL)		EACH
TEMPORARY RAISED PAVEMENT MARKER (TYPE I)		EACH
TEMPORARY RAISED PAVEMENT MARKER (TYPE II)		EACH
TRAFFIC SIGNAL INSTALLATION (TEMPORARY)		LUMP SUM
TEMPORARY TRAFFIC SIGNALS		LUMP SUM
TRAFFIC CONTROL (INITIAL SET UP)	LUMP SUM	LUMP SUM
TRAFFIC CONTROL		LUMP SUM
FLAGGER (SET)		HOUR

NOTE: THESE APPROXIMATE QUANTITIES WERE PREPARED SOLELY FOR THE CONTRACTOR'S CONVENIENCE AND ARE NOT GUARANTEED TO BE A COMPLETE LIST OF MATERIALS FOR THIS PROJECT. TRAFFIC CONTROL WILL BE PAID AS A LUMP SUM.

NO.	DATE	REVISIONS	BY	APP'D
3	2-1-05	CONST. SIGN SPECIAL CHART	B.H.	A.A.A.
2	12-17-03	REMOVED TYPE I AND IV CSB, MODIFIED CSB NOTE	B.A.H.	S.A.B.
1	3-17-03	REMOVED PVMT. MKG. BID ITEMS. ADDED CSB NOTE	M.H.	S.A.B.

KANSAS DEPARTMENT OF TRANSPORTATION

SUMMARY OF DEVICES AND RECAPITULATION OF QUANTITIES

~~TE795SI~~ 9/1/00

FHWA APPROVAL 2-1-2005		APP'D Anthony A. Alrobaire	
DESIGNED B.A.H.	DETAILED B.A.H.	QUANTITIES	TRACED
DESIGN CK.	DETAIL CK.	QUAN. CK.	TRACE CK.

Plotted By : @@USERNAME@@ Thacher Bldg.-4th Floor
Plot File : @@@@@@@@@@@@CONSPEC@@@@@@@@@@@@
Plot Date : @@@@@STIME@@@@@@

..\213 te795si.dgn 7/14/2005 11:40:51 AM