ENGINEERING DEPARTMENT | CITY OF WICHITA | MISCELLANEOUS INFORMATION

Signed Jonathan E. Fillinger | Contractor APAC / WB CARTER | Date 16 JULY 2009

Project PAWNEE, MAIZE - 119TH

Project Number 472 84357 - 706951

CHANGES FROM PLAN :

57+69 LT (EL) 57+69 LT INLET MH W/ 68 LF 8" PVC TO 58+37 LT

38+45 LT RC HEADWALL W/ 2-6 LF 6" PVC TO DBL. INLET MH

35+75, 39.23' LT TO 43.25 LT. 36.5 LF 15" RCP W/ RC HEADWALL

25+25, 39' RT TO 49' : 65 LF 15" RCP W/ APRON

38+73, 48' RT, 6 LF 18" RCP, CONNECT TO EXIST. BACK INLET DRAIN W/ ADD'L TYPE I MH

64+88.65, 20' RT: 2-11.5 LF 48" RCP W/ 2-FES

2-11.5 LF 48" RCP W/ 2-FES

Form 192-034 (4/81)