STATE	PROJECT NO.	YEAR	SHEET NO.	TOTAL SHEETS
KANSAS	472 84614	:	73	534

PROJECT BENCHMARKS

NO.	STATION	OFFSET	STREET	NORTHING	EASTING	DESCRIPTION	ELEVATION
515	627+60.03	120.86 Rt.	Kellogg	1683807.241	1691803.108	Steel T fence post in the southeast corner of 127th and Kellogg, approximately 14' southeast of the right-of-way fence brace post (fence east).	1361.05
519	636+98.32	119.57 Rt.	Kellogg	1683829.403	1692741.138	2" steel T fence post approximately 5' south and 5' west of the right-of-way fence corner, west of the south end of the K96 bridge on the south side of Kellogg.	1346.81
520	652+35.64	176.39 Rt.	Kellogg	1683806.788	1694279.338	Steel T fence post south of the right-of-way fence, south of the K96 ramp to Kellogg East, west of the 1/2 section line.	1326.60
521	662+59.23	72.62 Lt.	Kellogg	1684089.193	1695294.177	2" steel T fence post approximately 11' north of the right-of-way fence approximately 16' northwest of the right-of-way fence brace post, west of the field entrance, east of the bridge over the creek.	1312.51
522	674+31.41	155.27 Rt.	Kellogg	1683909.807	1696471.953	2" steel T fence post south of the right-of-way fence, approximately 550' west of 143rd Street, west of Clear Creek sign.	1316.81
523	680+86.24	58.59 Lt.	Kellogg	1684134.440	1697123.168	2" steel T fence post approximately 3' south of the west southwest corner of Prairie Pond Addition, northeast corner of 143rd and Kellogg.	1325.13
524	687+18.77	98.55 Lt.	Kellogg	1684184.837	1697754.949	2" steel T fence post approximately 5' north of the manhole located west northwest of the catch basin, north of Kellogg.	1327.11
525	694+09.68	132.95 Rt.	Kellogg	1683964.772	1698449.589	2" steel T fence post located in the south right-of-way of Kellogg, east of Stagecaoch.	1330.75
526	705+01.10	106.60 Rt.	Kellogg	1683982.876	1699535.454	2" steel T fence post approximately 5' south of the right-of-way fence, approximately 5' west of the RCP, approximately 25' west of the line of the west concrete wall of Westar substation.	1327.50
527	714+98.02	88.50 Rt.	Kellogg	1683999.531	1700536.992	2" steel T fence post in the south right-of-way approximately 3' south of the white PVC fence post north of the sand drive, west of the drive curve to the south, south southeast of the PVC delineation on Kellogg.	1298.05
528	724+35.13	86.62 Rt.	Kellogg	1684018.068	1701473.923	2" steel T fence post in the south right-of-way, southwest of the 18" CMP located at the west end of Cedars approximately 1000' west of 159th Street.	1297.69

PROJECT BENCHMARKS

NO.	STATION	OFFSET	STREET	NORTHING	EASTING	DESCRIPTION	ELEVATION
529	733+26.29	84.40 Lt.	Kellogg	1684204.909	1702361.895	USGS benchmark monument approximately 75' north and approximately 42' east of the section corner at the northeast corner of 159th and Kellogg, southeast of the south end of the billboard.	1302.21
530	742+04.32	92.80 Rt.	Kellogg	1684043.350	1703242.939	2" steel T fence post approximately 8' south of the right-of-way monument, approximately 5' north of the asphalt road, west of the asphalt cul-de-sac, south of Kellogg.	1302.43
531	751+41.70	103.96 Rt.	Kellogg	1684048.862	1704180.371	X cut on the concrete parking lot north of the west parking stripe of the second parking west of Ruth Building #1023, south of Kellogg.	1312.91

NOTE: All elevations are based on NAVD 1988.

SURV. | PLOT | CADD | DES. | DR. | TR. | CKD. | APP.

10:41:57 AM
2/9/2011
T:\35766A\Cadd\Sheets\General\EK2BNCHMRK.dgn

CITY OF WICHITA

PROJECT BENCHMARKS