STA. 10+32.79 LINE 10
BL STA. 10+50.00, 12.32' LT.
CONNECT TO EXISTING 6" WATER MAIN.
*1 – 6"x 6" TAPPING SLEEVE
*1 – 6" TAPPING VALVE
1 – 6" VALVE BOX TOP ELEV. MATCH
1 – 8" X 6" REDUCER
11.68 L.F. 8" DICL PIPE (W)
*FURNISHED AND INSTALLED BY DEPT. OF WATER AND SEWER.

SCALE 1" = 40'
1" = 5' (VERT.)

NEW WATER METER SUMMARY						
No.	BL Station	Lt./Rt.	Service (Long or Short)	Meter Size	Address	AS BUILT
1	10+72.02	Rt.	Long	0.63	2276 S. SPRUCE ST.	
2	10+72.84	Lt.	Short	0.63	2275 S. SPRUCE ST.	
3	11+14.62	Lt.	Short	0.63	2269 S. SPRUCE ST.	
4	11+33.82	Rt.	Long	0.63	2270 S. SPRUCE ST.	
5	11+65.49	Rt.	Long	0.63	2264 S. SPRUCE ST.	
6	11+77.77	Lt.	Short	0.63	2263 S. SPRUCE ST.	
7	12+26.35	Rt.	Long	0.63	2260 S. SPRUCE ST.	
8	12+32.61	Lt.	Short	0.63	2257 S. SPRUCE ST.	
9	12+43.46	Rt.	Long	0.63	2254 S. SPRUCE ST.	
10	12+89.50	Rt.	Long	0.63	2252 S. SPRUCE ST.	
11	13+34.88	Rt.	Long	0.63	2248 S. SPRUCE ST.	
12	13+49.37	Lt.	Short	0.63	2247 S. SPRUCE ST.	
13	13+88.48	Rt.	Long	0.63	2244 S. SPRUCE ST.	
14	14+02.25	Lt.	Short	0.63	2241 S. SPRUCE ST.	
15	14+31.71	Rt.	Long	0.63	2238 S. SPRUCE ST.	

NEW WATER METER SUMMARY						
No.	BL Station	Lt./Rt.	Service (Long or Short)	Meter Size	Address	AS BUILT
16	14+55.60	Lt.	Short	0.63	2235 S. SPRUCE ST.	
17	14+71.39	Rt.	Long	0.63	2234 S. SPRUCE ST.	
18	15+12.33	Lt.	Short	0.63	2231 S. SPRUCE ST.	
19	15+32.62	Rt.	Long	0.63	2228 S. SPRUCE ST.	
20	15+76.46	Rt.	Long	0.63	2224 S. SPRUCE ST.	
21	16+18.74	Rt.	Long	0.63	2218 S. SPRUCE ST.	
22	16+27.61	Lt.	Short	0.63	2219 S. SPRUCE ST.	
23	16+80.83	Lt.	Short	0.63	2213 S. SPRUCE ST.	
24	16+92.96	Rt.	Long	0.63	2212 S. SPRUCE ST.	
25	17+28.71	Rt.	Long	0.63	2206 S. SPRUCE ST.	
26	17+34.04	Lt.	Short	0.63	2207 S. SPRUCE ST.	
27	17+93.27	Lt.	Short	0.63	2203 S. SPRUCE ST.	
28	18+04.32	Rt.	Long	0.63	2200 S. SPRUCE ST.	
29	18+07.50	Rt.	Long	0.63	2200 S. SPRUCE ST.	
30	18+95.47	Rt.	Long	0.63	2144 S. SPRUCE ST.	

NEW WATER METER SUMMARY						
No.	BL Station	Lt./Rt.	Service (Long or Short)	Meter Size	Address	AS BUILT
31	10+22.22	Lt.	Short	0.63	2141 S. SPRUCE ST.	
32	19+37.73	Rt.	Long	0.63	2138 S. SPRUCE ST.	
33	10+22.22	Lt.	Short	0.63	2137 S. SPRUCE ST.	
34	19+91.92	Rt.	Long	0.63	2130 S. SPRUCE ST.	
35	20+09.90	Lt.	Short	0.63	2131 S. SPRUCE ST.	
36	20+60.44	Rt.	Long	0.63	2128 S. SPRUCE ST.	
37	10+22.22	Lt.	Short	0.63	2127 S. SPRUCE ST.	
38	21+14.29	Rt.	Long	0.63	2122 S. SPRUCE ST.	
39	21+15.76	Lt.	Short	0.63	2121 S. SPRUCE ST.	

Ruggles & Bohm, P.A.
Engineering, Surveying, Land Planning

DESIGN	DRAWN	REVISED
PC	MLP	
UTILITY	DATE	REVIEW
	Aug. 3, 2012	

PROJECT NUMBER 448–90214
DRAWING FILE ENG. BASE (LINE 10A)

SCHRADER WATER DISTRIBUTION
SPRUCE (LINE 10)
WICHITA, KANSAS

RB JOB 2970W
SHEET 14 OF 24