FHWA REGION NO.	STATE	PROJECT NO.	YEAR	SHEET NO.	TOTAL SHEETS
7	KANSAS	87-0078-01	1997	30	33

R11-3
1525mm x 760mm



M4-9R
760mm x 610mm

M4-8
610mm x 305mm

R11-2
1220mm x 760mm

SUPPLEMENTARY SIGN (TYP.)
915mm x 760mm

SUMMARY OF TRAFFIC CONTROL DEVICES (EACH PER DAY)

DELINEATORS & CHANNELIZING DEVICES (EACH)							
BARRICADES		DRUMS	PAVEMENT MARKERS			VERTICAL PANELS	
TY I OR TY II	TYPE III (2.7 m TO 4.2 m)		TUBULAR	TYPE I	TYPE II	SINGLE	BACK TO BACK
10	7						

LIGHTING DEVICES (EACH)	
CONSTRUCTION WARNING LIGHT (TYPE "B" HIGH INTENSITY)	2
ARROW DISPLAY	
TEMP. TRAFFIC SIGNALS (SETS)	

CONCRETE SAFETY BARRIER (SECTIONS)	
TYPE I (TEMPORARY)	
TYPE IV (TEMPORARY)	

CONSTRUCTION SIGNS (EACH)			
MUTCD NO.	SIZE - m^2		
	0-0.85	0.86-1.50	1.51 & OVER
R11-2		2	
R11-3		7	
M4-8	4		
M4-9R	1		
Suppl. Signs	5		

RECAPITULATION OF QUANTITIES

ITEM	QUANTITY	UNIT
CONSTRUCTION SIGNS (0 TO 0.85 m^2)	1275	EACH PER DAY
CONSTRUCTION SIGNS (0.86 TO 1.50 m^2)	1150	EACH PER DAY
CONSTRUCTION SIGNS (1.51 m^2 & OVER)		EACH PER DAY
CONSTRUCTION BARRICADES (TYPE I OR II)	1275	EACH PER DAY
CONSTRUCTION BARRICADES (TYPE III - 1.2m TO 2.4 m)		EACH PER DAY
CONSTRUCTION BARRICADES (TYPE III - 2.7m TO 4.2 m)	890	EACH PER DAY
CONSTRUCTION WARNING LIGHT (TYPE "B" HIGH INTENSITY)	255	EACH PER DAY
REFLECTORIZED DRUM		EACH PER DAY
ARROW DISPLAY		EACH PER DAY
TUBULAR MARKERS		EACH PER DAY
VERTICAL PANELS (SINGLE TYPE)		EACH PER DAY
VERTICAL PANELS (BACK TO BACK TYPE)		EACH PER DAY
OBJECT MARKERS		EACH PER DAY
CONCRETE SAFETY BARRIER (TYPE I) (TEMPORARY)		SECTION/DAY
CONCRETE SAFETY BARRIER (TYPE IV) (TEMPORARY)		SECTION/DAY
PAVEMENT MARKING (TEMPORARY)		
100 mm BROKEN (4.1 m) (TYPE I TAPE)		STA./LINE
100 mm SOLID (TYPE I TAPE)		STA./LINE
100 mm BROKEN (4.1 m) (TYPE II TAPE)		STA./LINE
100 mm SOLID (TYPE II TAPE)		STA./LINE
PAVEMENT MARKING (TEMPORARY STRIPING)		
100 mm BROKEN (1.2 m) (TYPE II TAPE)		km/LINE
100 mm SOLID (TYPE II TAPE)		km/LINE
EXISTING PAVEMENT MARKING REMOVAL		LIN. m
GLARE SCREEN		LIN. m
TEMPORARY RAISED PAVEMENT MARKER (TYPE I)		EACH
TEMPORARY RAISED PAVEMENT MARKER (TYPE II)		EACH
INERTIAL BARRIER SYSTEM		EACH
MODULE F200 (REPLACEMENT)		EACH
MODULE F400 (REPLACEMENT)		EACH
MODULE F700 (REPLACEMENT)		EACH
MODULE F1400 (REPLACEMENT)		EACH
MODULE F2100 (REPLACEMENT)		EACH
TRAFFIC SIGNAL INSTALLATION (TEMPORARY)		LUMP SUM
TEMPORARY TRAFFIC SIGNALS		LUMP SUM
TRAFFIC CONTROL		LUMP SUM
FLAGGER (SET)	1	HOUR

NO.	DATE	REVISIONS	BY	APP'D
3				
2				
1				

KANSAS DEPARTMENT OF TRANSPORTATION

SUMMARY OF DEVICES
AND
RECAPITULATION OF QUANTITIES

~~TE751S~~ 7/1/94

FHWA APPROVAL 1-10-95		APP'D Nelda A. Buckley	
DESIGNED	DETAILED	QUANTITIES	TRACED
DESIGN CK.	DETAIL CK.	QUAN. CK.	TRACE CK.