FHWA REGION NO.	STATE	PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
7	KANSAS	87 N-0303-01	2003	91	143

PHASE 1b
Construct SWS Each side of Hydraulic, South of 57th Street to Mona Lane.
Construct Temp. Pvmt. on West side of Exstg. Pvmt. South of 57th Street to Mona Lane.
Construct Temp. Pvmt. on East side of Exstg. Pvmt. 50th Street to 48th Street.
Maintain 2-Way Traffic on Exstg. Pvmt. Contractor may Flag at Individual Locations during working hours.

Contractor shall maintain two way traffic the full length of the project at all times except for localized flagging at individual locations during working hours. SWS crossings must be covered with Temp. Pvmt. or Plates by the end of each working day. Flagging operations to conform to the latest addition of the MUTCD.

SCALE: 1" = 50'
0 25 50

Contractor may Flag Traffic when working adjacent to Exstg. Pvmt.
Drums
Install SWS
Install SWS RCBC
Construct 11' Temp. A.C. Pvmt. Adjacent to west side of Exstg. Pvmt.
Install SWS
Drums @ 30' Spacing
Install SWS
Remove and Replace w/ Temp. A.C. Pavement
Install SWS
Maintain one lane of traffic at all times.
Remove and Replace w/ Temp. A.C. Pavement
Install SWS
Remove and Replace w/ Temp. A.C. Pavement
Install SWS RCBC
Construct 11' Temp. A.C. Pvmt. Adjacent to west side of Exstg. Pvmt.
Drums @ 30' Spacing

WORK ZONE

PHASE 1b (Looking North)
Install SWS - Each Side Hydraulic South of Mona Lane and
Install Temporary Asphalt Pavement - West Side Hydraulic South of Mona Lane
Construct Temp. 6" A.C. Surface

Construct 14' Temp. A.C. Pvmt. Adjacent to north side of Exstg. Pvmt.
Drums @ 30' Spacing
Remove and Replace w/ Temp. A.C. Pavement
Maintain one lane of traffic at all times.
Install SWS
Install SWS
Install SWS RCBC
Construct 11' Temp. A.C. Pvmt. Adjacent to west side of Exstg. Pvmt.
Install SWS RCBC
Install SWS
Drums @ 30' Spacing
Remove and Replace w/ Temp. A.C. Pavement
Remove and Replace w/ Temp. A.C. Pavement
Construct 11' Temp. A.C. Pvmt. Adjacent to west side of Exstg. Pvmt.
Install SWS RCBC
Install SWS
Install SWS
Drums @ 30' Spacing
Remove and Replace w/ Temp. A.C. Pavement
Install SWS RCBC
Construct 11' Temp. A.C. Pvmt. Adjacent to west side of Exstg. Pvmt.
Install SWS
Install SWS
Drums @ 30' Spacing
Remove and Replace w/ Temp. A.C. Pavement
Remove and Replace w/ Temp. A.C. Pavement

Contractor shall either maintain or temporarily relocate all street name signs within project limits at all times during construction.

Contractor shall maintain access to all businesses and residences during construction.

Contractor shall maintain all drainage ways during construction.

PROJECT NUMBER	SHEET NAME	ENGINEERING DIRECTORY
472 83902	Conseq03	F:\Eng\Hydraulic_phs2\Conseq

DESIGN	DRAWN	APPROVED	DATE	SCALE	BAUGHMAN NO
Azlere	Staff	JFB	March 04	1"=50'	99-09-E451

STREET & SWS IMPROVEMENTS

Construction Sequencing Plan Phs Ib

HYDRAULIC AVE PAVING - SOUTH OF 57th STREET SOUTH TO 47th STREET SOUTH

BAUGHMAN COMPANY, P.A.
ENGINEERING, SURVEYING, & PLANNING
316-262-7271 * 315 ELIS * WICHITA, KANSAS 67211

SHEET 91 OF 143