ENGINEERING DEPARTMENT | CITY OF WICHITA | MISCELLANEOUS INFORMATION

Signed B ~~Heath~~ | Contractor Apac (prime) | Date 7-22-05

Project Bluelake 31st Bolin Dr - Bluelake Add

Project Number 472-84074 O.C.A. 765905

On Bolin Dr Sta 5+50 to 11+45.58 Street narrowed from 35 Ft to 31 Ft. in width
The Rest of paving As per plan
Sws Line 2 Changed Length by 74.2 (Shorter) New Sta 0+74.2 to 3+32.82
Line 3 Changed Length by 4 Ft New sta 0+00 to 5+01.82 (Shorter)
Line 4 Changed Length by 89 Ft New sta 0+85 to 3+47.3 (Shorter)
Inlet top Sta 6+66.1 on line one .80 high new elevation 103.70 old 102.90
Inlet top Sta 0+42.4 line 10 .40 high New elevation 103.30 old 102.90
Capped A 16" Well At Street Sta 3+25 on Eastside of Soboa
Under 4' Sidewalk filled well with Flowable fill to 3ft Short of
Dirt grade Backfilled then poured sidewalk over. Well was 31 ft in depth

Form 192-034 (4/81)