HUFFMAN, MARVIN V. & CAROLYN Y.
1951 S. 119TH ST. W.
WICHITA, KS 67235

RESERVE "A"

Maintain Exsiting Silt Fencing.

Install Curlex Mat along back of curb

Remove & Replace Straw Bale Ditch Check

Pond data:
Static ws elev. = 132.0
100-yr ws elev. is Variable along reach

JEWELL

UPLAND HILLS

SEWELL CT.

PROPANE TANK

Well

SEPTIC TANK

SWBT

Scale: 1" = 60'

Construct 1-Construction Entrance along Pawnee Ave. (No construction through existing subdivision)

EROSION CONTROL PLAN
LEGEND

- LIGHT STONE RIP-RAP
- DROP INLET PROTECTION
- CURB INLET PROTECTION
- SILT FENCING
- EARTH DIKES
- CURLEX OR EQUAL

NO SCALE

EROSION CONTROL MEASURE	UNITS	QUANTITY
SILT FENCE	L.F.	62
RIPRAP	S.Y.	130
STRAW BALE DITCH CHECK	EA.	maintain
DROP INLET BARRIER	EA.	7
CURB INLET BARRIER	EA.	6
CURLEX OR EQUAL	SY	1,929
Construction Entrance	EA.	1

QUANTITIES ARE FOR INFORMATION ONLY! CONTRACTOR SHALL VERIFY QUANTITIES PER SPECIFIC ENGINEERING PLAN SHEET.

Baughman

Turkey Creek 2nd Addition - Phase II
Erosion Control Plan
WATER DISTRIBUTION SYSTEM

Baughman Company, P.A. 315 Ella St. Wichita, KS 67211 P 3162627271 F 3162626149
ENGINEERING | SURVEYING | PLANNING | LANDSCAPE ARCHITECTURE

PROJECT NUMBER 472-84029
REVISIONS:

DESIGN MWS/JAK
DRAWN JAK
AFFROVED
DATE 4/12/06
SCALE 1" = 60'
SHEET **20** OF **41**

F:\Eng\Turkey Creek 2nd\Phase 2\ECPLAN (STREET)