Tuscany SS - Water — 22T41051

TUSCANY, ANDOVER

Garver Daily Report (w/ Materials Testing Data) #44

Name	01-14-25 Daily Report ELS
Status	Open
Assignee	Eric Strecker (EST)
Date	01-14-2025
Plans	—

General Info

Prepared By	Eric Strecker (EST)
Owner's Project No.	22T41051
Contract Day	20
Notice to Proceed Date	11-18-2024
Start Date	11-18-2024
Contract Days	40
Estimated Completion Date	01-10-2025
Prime Contractor	Mies Construction
Superintendent	Albert Williams
Superintendent Phone	316-761-2217

Weather & Site Conditions

Observed weather and site conditions.

Weather Day?	High Temp.	Low Temp.	Precipitation (in.)	Weather Conditions	Site Conditions	Notes
☑	30 °F	15 °F	0.0	Clear	Frozen	N/NE wind 5-10mph. Site is snow covered with 4"+/- of accumulation. Forecasted temperatures are to be freezing for the remainder of the week.

Weather Data

Time	Condition	Temperature	Precipitation	Humidity	Wind
14 Jan 06:00 AM	Sunny	27°F	0.0"	78%	4 mph
14 Jan 12:00 PM	Partly Cloudy	30°F	0.0"	85%	13 mph
14 Jan 04:00 PM	Partly Cloudy	26°F	0.0"	78%	7 mph

Observation

Description of work being performed.

Company	Description of Work
Meis Construction	-Contractor not on site to conduct work on CIOW. -Flushing & Bac\T sampling of lines 1-4 remain before project can be moved to close out procedures. -NO working day charged to the project. The site is snow covered & forecasted temperatures are to be freezing for the remainder of the week.

Coordination/Instruction

Coordination efforts, meetings or instruction to the Contractor.

Type of Coordination	Comments

Delays or Issues

Note any issues observed that could cause delays to the progression of work.

Delays/Issues	Comments
Franchise Utilities	An unmarked ATT fiber optic line was encountered by Mies while excavating for SS line #1 at Sta. 6+40+/-. Line is 10" below the existing surface & 1'-3' east of the edge of the gravel road. USIC on site to mark the location. ATT personnel onsite to repair the damaged line in the PM. Conflict issue relayed to Garver & Andover personnel for the possible relocation of the fiber line.

Contract Items

Contract items installed, measured and ready for payment.

Pay Item	Quantity Installed	Location	Notes

Personnel

List of contractors and subcontractors that are on-site performing work.

Company	Position	Crew	Number

Equipment Log

List of equipment that is on-site.

Company	Equipment	Qty On-Site	Qty Used	Notes

Materials Testing

Information regarding observed material testing performed in the field.

Type of Material	Type of Test	Location	Testing Firm	Test Result	Pass/Fail	Comments	Retest?

Attachments

Provide photos of work being performed, tickets and material delivery receipts.

Signature

Signed by Eric Strecker - Sr construction inspector, Garver on January 14, 2025 11:50 AM from Eric Strecker's device

