BAUGHMAN COMPANY, P.A.
ENGINEERING, SURVEYING & PLANNING
316/262-7271 FAX 316/262-0149 WICHITA, KANSAS 67211

NOTED CHANGES TO THE PLANS OR SCOPE:

Project Number: 2025-010417 PPW Date: 10/9/2025

Project Name: Water Distribution System to Serve 132-134 N. St. Francis

6" Fire Service Line

Contractor: Action Heating, Cooling & Plumbing

Inspector: Jeff Priddle Baughman Job #: 25-08-E191

ITEM #1: FIRE SERVICE LINE 1 - RELOCATION:

The PLAN location for Line 1 was changed from entering the building on the East side, to entering the building on the North side. This change in alignment met the NFPA (National Fire Protection Association) standard with respect to a fire line NOT extending more than 10' into a building.

ITEM #2: VERTICAL BENDS:

Two (2) - 11.25^{o} Vertical Bends were utilized in the alley to allow the new 6" Fire Service Line to miss existing GAS lines that were in conflict.

ITEM #3: NORTH SANITARY SEWER ENCASEMENT:

The nearby Sanitary Sewer line on North side of building was encased in PC Concrete, since a KDHE requirement to maintain a minimum 10' Horizontal separation between a water line and sanitary sewer line could Not be met.

ITEM #4: ALLEY SANITARY SEWER ENCASEMENT:

The nearby Sanitary Sewer line on East side of building in the alley was encased in PC Concrete, since a KDHE requirement to maintain a minimum 2' Vertical separation between a water line and sanitary sewer line could Not be met.