WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 7 August 2025

DAY: Thursday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Steve

INSPECTOR ON-SITE:

WEATHER: Sunny, windy

LOW: 75 ^{O}F HI: 95 ^{O}F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Excavated for FL to bldg
City water main in E. alley
SS, Gas, abandoned line, and two comm lines in excavation
SS has been lined and VCP is missing through most of the excavation. SS line from bldg was not connected to sleeved main.
Dawnita has put this project on hold as the FL must extend beyond 10' under the building.
In discussion with Steve Little about options.
Current plan is to use the existing unused SS pipe to bore through with Blazemaster and place flowable fill around pipe burst.

REMARKS: Meeting at some point in the morning with ICS, COW, Baugman

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 8 August 2025

DAY: Friday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Steve

INSPECTOR ON-SITE:

WEATHER: Sunny, windy

LOW: 78 ^{O}F HI: 100 ^{O}F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Starting forms for SS encasement in overexcavation

Met with Fire Marshall Dugan, MABCD, ICS about current plan. Fire marshall to review and give answer

Text approval of plan

Plan: bore through 4" ductile SS line entering bldg pipe bursting pull sleeve, insert Blazemaster CPVC into sleeve (to be fused for length)

Asked Tim (ICS) for details of plan. Sleeve size, testing, COW tap, e

He is going to start an email chain with everyone

Only formed up 10' of SS (per Chris ICS according to worker)

SS encased at least 6' to the South by COW

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 11 August 2025

DAY: Monday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Steve

INSPECTOR ON-SITE:

WEATHER: Rain, cloudy

LOW: 66 ^{O}F HI: 78 ^{O}F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Email to parties urging work stoppage and plan reconsideration

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 15 August 2025

DAY: Friday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Steve

INSPECTOR ON-SITE: 1:53p-2:01p

WEATHER: Sunny, Lt. Wind

LOW: 73 ^{O}F HI: 97 ^{O}F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: No activity in alley excavation.
No activity just inside building

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 18 August 2025

DAY: Monday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Steve

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 59 ^{O}F HI: 75 ^{O}F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: After much discussion a new plan has emerged to enter in the NW corner of the bldg and go through the beer garden to the alley

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 22 August 2025

DAY: Friday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Steve

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 59 ^{O}F HI: 75 ^{O}F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Met onsite to discuss plan

Not really entering the NW corner as described previously

During excavation they uncovered a buried MH. According to

S Mellies this is an observation hole and doesn't need to have

10' clearance from the structure as is is abandoned and the SS

has been lined

To facilitate the tap, SS encasement must happen first. As the tap

location has not been determined they agreed to encase extra to

allow for tap movement

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 26 August 2025

DAY: Tuesday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Steve

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 59 °F HI: 75 °F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: SS excavation complete
Encasement forms and rebar placed
23' total encasement (counting filled observation MH)
Poured concrete @ 3:30p
Encased from bldg to 15' out and alley
To strip forms in the morning and backfill

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 27 August 2025

DAY: Wednesday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Steve

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 61 ^{O}F HI: 68 ^{O}F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Stripped formwork and pushed soil back into excavations
No compaction at this time

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 29 August 2025

DAY: Friday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Steve

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 61 ^{O}F HI: 68 ^{O}F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Cored hole in bldg and wall to alley

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 2 September 2025

DAY: Tuesday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Steve

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 60 °F HI: 69 °F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: 6" C900 laid from within the alley to 5' outside bldg
Standard 6" ductile fittings
Bedding is essentially clean sand with some mud slough from rain due to prior bldg foundation
Trying to excavate hole for tapping, encountered concrete layer behind water main
Reminded crew onsite about tracer wire
Started ductile into building. Upon seeing the pipe inside the bldg I stopped work as there was no integral flange.
Link seal inside in place, reminded again about tracer that had to penetrate seal
Encountered a second layer of concrete behind water main in alley

REMARKS: Installed correct flange and pipe through bldg
Finishing construction of FL from alley to bldg
Had to remind the crew of correct orientation of flanges and gaskets. Tightened by hand with an adjustable wrench
Ductile still requires wrapping
With the addition of the new ductile, N-S C900 is less than 11'
Lots of dirt inside pipes, no disinfection introduced during construction

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 3 September 2025

DAY: Wednesday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Steve

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 58 °F HI: 81 °F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Changed C900 from elbow to 12' and shortened DICL from bldg

Taped tracer wire to pipe

Wrapped ductile

Chipped at concrete behind main in alley and uncovered encased conduit. Believe there is adequate room to install tap, if COW chooses.

Poured thrust block at elbow

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 8 September 2025

DAY: Monday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Steve

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 61 ^{O}F HI: 78 ^{O}F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: KCC here to asphalt original hole. Only digging out 7" and placing rock and asphalt.

Questions remain about backfill

Contractor has chosen to ignore backfill requirements. Soil has been rained on several times helping compaction. Contractor has been warned they are responsible for backfill for 10 yrs by Baughman and Dawnita

Dawnita onsite for partial inspection. Asked for a sleeve in the alley foundation cut. Ok'd for sand cover and backfill in the beer garden

Asphalt contractor has plate compacted soil in original excavation and added 2T of crushed rock and compacted.

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 9 September 2025

DAY: Tuesday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Tim Kuhn

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 61 ^{O}F HI: 80 ^{O}F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Kansas Concrete Construction (KCC) cleaning out original alley excavation from last nights rain

Crushed rock appears solid and holding even wet

Laid 5T of asphalt on crushed rock, headed for 2.5T more.

Quality work by KCC on patch

Action Plumbing has a man bedding pipe in clean sand by hand

Reminded him that we still need the sleeve and to remove thrust block forms

KCC finished patch on initial utility cut

Forms pulled, pipe bedded correctly to alley wall, no sleeve yet

Hand digging the alley excavation back out after rains

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 10 September 2025

DAY: Wednesday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Tim Kuhn

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 65 ^{O}F HI: 82 ^{O}F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Plumbing crew installed sleeve in wall near alley
COW tap crew arrived @ 9:30a
Plumbers had yet to clear excavation for tap
Pipe placement and tap placement are still under discussion with Andrew on his way to site to advise
COW tapped main
Advised on thrust blocks from tap in alley w/ICS/Action
Crew has made connection to tap valve from previously laid pipe
Work is questionable as pipe does not appear level as fittings are incorrectly spaced
Ductile used from tap to existing pipe, Andrew discussed Mega-Lug flanges, none onsite.

REMARKS: Advised crew in hole that ductile from tap must be level and the the fittings are there to facilitate the drop and offset. The current assembly will not be accepted
Sand delivered for pipe cover to continue backfill in beer garden
Tap connection successfully completed
All ductile wrapped in plastic
Tracer wire extended to tap valve

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 11 September 2025

DAY: Thursday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Tim Kuhn

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 66 ^{O}F HI: 87 ^{O}F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: excavated and poured thrust blocks behind tap and the two 11.25 deg bends

Backfilled line from bldg to alley wall with sand

Started flushing

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 12 September 2025

DAY: Friday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Tim Kuhn

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 70 ^{O}F HI: 92 ^{O}F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Pressure test

Start 12:35p @ 211psi

Failed 1:35p @ 205psi

No water quality sample taken yet and the lab closes at 2:00p

Dawnita unavailable for any test starting after 1:00p

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 15 September 2025

DAY: Monday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Tim Kuhn

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 68 °F HI: 85 °F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Fixed connection just outside building causing pressure loss over the weekend

Replaced DICL beyond 72" flange with one 14" longer

Pressure test

Start: 210 psi @ 8:00a

End: 205 psi @ 10:01a PASSED

Water quality sample taken 1:45p

Backfilling with sand in all excavations and flooding and compacting

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 16 September 2025

DAY: Tuesday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Tim Kuhn

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 68 ^{O}F HI: 88 ^{O}F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Backfilled trench in lifts with compaction

Backfilled alley with sand, water, and compaction

Water sample failed (bacteria)

REMARKS:

WL

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 17 September 2025

DAY: Wednesday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Tim Kuhn

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 67 ^{O}F HI: 87 ^{O}F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Flushing started @ 5:00am
KCC onsite to patch alley
Water quality sample @ 9:11am

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 18 September 2025

DAY: Thursday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Tim Kuhn

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 60 °F HI: 76 °F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Water quality sample passed

Requested updated certifications showing certified lengths

Received ductile, spool, and C900 certs - but C900 was for 20'

need for 100+ feet.

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Prost 132-134 N. St Francis
Fire Service Water Line

DATE: 18 September 2025

DAY: Thursday

CITY NUMBER: 2025-010417PPW

W. D. : OF

BAUGHMAN JOB #: 25-08-E191

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Action Heating, Cooling & Plumbing

FOREMAN: Tim Kuhn

INSPECTOR ON-SITE:

WEATHER: Sunny

LOW: 60 ^{O}F HI: 76 ^{O}F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Received accurate pipe certifications from Action Plumbing

Released PPW to Dawnita pending as-builts

Dawnita has questioned who will be responsible for initiating the utility cuts with COW. Tim's response was to forward to Action.

REMARKS: