BAUGHMAN

BETTER BY [DESIGN]

WATERLINE DAILY INSPECTION REPORT

Date: Monday, October 13, 2025 **Week:** n/a **Working Day:** n/a of n/a

Project: WATER DISTRIBUTION SYSTEM to serve QUIKTRIP STORE #0325 **Weather:** Partly Cloudy

Temperature (Hi/Lo): 71° 64°

Inspector: James Ralston

Contractor: Wildcat Construction **City No.:** 2025-013115PPW

Superintendent: Greig Breit **Baughman No.:** 25-09-E243

Equipment Onsite:

1 x Excavator, 1 x Front End Loader

Material Onsite:

6” DICL pipe, fittings, tracer wire, FH assembly.

Work Completed:

Contractor began to excavate and locate existing watermain for COW Tap.

Remarks:

Sergio is the Forman onsite for this scope of work.

BAUGHMAN

BETTER BY [DESIGN]

WATERLINE DAILY INSPECTION REPORT

Date: Thursday, October 23, 2025 **Week:** n/a **Working Day:** n/a of n/a

Project: WATER DISTRIBUTION SYSTEM to serve QUIKTRIP STORE #0325 **Weather:** Sunny

Temperature (Hi/Lo): 70° 50°

Inspector: James Ralston

Contractor: Wildcat Construction **City No.:** 2025-013115PPW

Superintendent: Greig Breit **Baughman No.:** 25-09-E243

Equipment Onsite:

1 x Excavator, 1 x Front End Loader

Material Onsite:

6” DICL pipe, fittings, tracer wire, FH assembly, pea gravel, concrete, poly wrap.

Work Completed:

Contractor installed approx. 7 LF of 6” DICL and FH Assembly North of Entrance off of 135th street. Contractor installed thrust blocks, tracer wire, test station and pea gravel. Contractor wrapped all DICL pipe with poly wrap.

Remarks:

BAUGHMAN

BETTER BY [DESIGN]

WATERLINE DAILY INSPECTION REPORT

Date: Friday, October 24, 2025 **Week:** n/a **Working Day:** n/a of n/a

Project: WATER DISTRIBUTION SYSTEM to serve QUIKTRIP STORE #0325 **Weather:** Cloudy / Storms / Rain = 0.56”

Temperature (Hi/Lo): 60° 55°

Inspector: James Ralston

Contractor: Wildcat Construction **City No.:** 2025-013115PPW

Superintendent: Greig Breit **Baughman No.:** 25-09-E243

Equipment Onsite:

1 x Excavator, 1 x Front End Loader

Material Onsite:

6” DICL pipe, fittings, tracer wire, FH assembly, pea gravel, concrete, poly wrap.

Work Completed:

Contractor conducted Hydrostatic pressure test. Line Passed.

Remarks:

BAUGHMAN

BETTER BY [DESIGN]

WATERLINE DAILY INSPECTION REPORT

Date: Wednesday, November 5, 2025 **Week:** n/a **Working Day:** n/a of n/a

Project: WATER DISTRIBUTION SYSTEM to serve QUIKTRIP STORE #0325 **Weather:** Sunny

Temperature (Hi/Lo): 67° 44°

Inspector: James Ralston

Contractor: Wildcat Construction **City No.:** 2025-013115PPW

Superintendent: Greig Breit **Baughman No.:** 25-09-E243

Equipment Onsite:

1 x Excavator, 1 x Front End Loader

Material Onsite:

6” DICL pipe, fittings, tracer wire, FH assembly, pea gravel, concrete, poly wrap.

Work Completed:

Contractor backfilled around FH and valve. Contractor opened FH valve. Waterline construction is complete.

Remarks: