WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Wilkins Stadium Expansion - Phase 1B
Fire Line @ 1845 Fairmount Ave. @ WSU

DATE: 13-May-2026

DAY: Wednesday

CITY NUMBER: 2026-008320 PPW

W. D. : OF

BAUGHMAN JOB #: 26-05-E498

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Fremar Corp.

FOREMAN: Jacob

INSPECTOR ON-SITE:

WEATHER: Sunny LOW 58 °F HI: 82 °F

EQUIPMENT: Ex, Mini-ex, Skid steer

MATERIALS:

WORK PERFORMED: Dug inside foundation for riser

Uncovered main to discover bell in WL1 location, moving S and will install offset to get back to riser location

Multilple conflicts in the dig path, hand digging around conflicts

Planned concrete tomorrow

Pressure test Fri @ 9:00a

Crossland demanding better slope control around tap location. Requires more concrete cutting and will push back all schedules

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Wilkins Stadium Expansion - Phase 1B
Fire Line @ 1845 Fairmount Ave. @ WSU

DATE: 14-May-2026

DAY: Thursday

CITY NUMBER: 2026-008320 PPW

W. D. : OF

BAUGHMAN JOB #: 26-05-E498

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Fremar Corp.

FOREMAN: Jacob

INSPECTOR ON-SITE:

WEATHER: Partly Cloudy LOW 65 °F HI: 92 °F

EQUIPMENT: Ex, Mini-ex, Skid steer

MATERIALS:

WORK PERFORMED: Removed extra concrete and expanded excavation for safer slopes

Waiting on Mayer for tap

Plan to make up pipe and have thrust blocks poured 11:00a - may get pushed

Mayer sucessfully tapped AC main

Installed DI from tap to 45 to 45 to riser - offset to avoid bell on main

Concrete @ 2:00p - inspection @ 3:00p

All pipe made up and wrapped.

Good thrust blocks at tap, both 45°s and riser

Cut conduit plugged

FL - inspected OK

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Wilkins Stadium Expansion - Phase 1B
Fire Line @ 1845 Fairmount Ave. @ WSU

DATE: 15-May-2026

DAY: Friday

CITY NUMBER: 2026-008320 PPW

W. D. : OF

BAUGHMAN JOB #: 26-05-E498

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Fremar Corp.

FOREMAN: Jacob

INSPECTOR ON-SITE:

WEATHER: Partly Cloudy LOW 65 °F HI: 92 °F

EQUIPMENT: Ex, Mini-ex, Skid steer

MATERIALS:

WORK PERFORMED: Sand F/V over tap and line to duct bank level

Waiting on WSU personnel to cap irrigation line to finish backfill

Flowable fill planned for riser and under duct bank

Pressure test FL from tap to riser

Start: 9:30a @ 210 psi

End: busted @ 10:15a @ 200 psi

State ok'd backfill/flow fill - rescheduled test for two weeks

REMARKS:

WL

PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Wilkins Stadium Expansion - Phase 1B
Fire Line @ 1845 Fairmount Ave. @ WSU

DATE: 27-May-2026

DAY: Wednesday

CITY NUMBER: 2026-008320 PPW

W. D. : OF

BAUGHMAN JOB #: 26-05-E498

INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: Fremar Corp.

FOREMAN: Jacob

INSPECTOR ON-SITE:

WEATHER: Partly Cloudy LOW 63 ^{O}F HI: 81 ^{O}F

EQUIPMENT: Ex, Mini-ex, Skid steer

MATERIALS:

WORK PERFORMED: Pressure Test:

Start: 209 psi @ 9:55a

End: 210 psi @ 11:55a

Ok'd by Jim Engman, Dawnita Reinhardt

Water qaulity samples taken @ 1:18p

REMARKS: