Schwab Eaton

DAILY CONSTRUCTION RECORD

DATE: 4/29/2025

PROJECT: 2022 023702 PRW Submitted by: R POWERS

Weather COOL CLEAR DAY Temperature 65°F Time 11:00

Tests made and/or samples taken: _____

Brief description of work in progress and location: FITTINGS & SOME PIPING DELIVERED

NO WORK ACCOMPLISHED

Equipment on Project: _____ Number _____ Descriptions of Operation _____ Total Hours

Materials Received: _____ Quantity _____ Supplier _____ Use (Remarks)

Verbal Discussions and/or Instructions: _____

Bid Item	Quantity Completed	Meas.	Est.

Schwab Eaton

DAILY CONSTRUCTION RECORD

DATE: 5/8/2026

PROJECT: 2022-023702 Submitted by: R Powers

Weather Clear cool dry Temperature 64°F Time 9:30

Tests made and/or samples taken:

Brief description of work in progress and location: BEGIN INSTALL W/L @ STA 2+26
THEN WEST TO B/OFF @ STA 3+25
OPEN CUT TRENCH W/ BENCHING AS REQD PER DEPTHS

Equipment on Project: Number Descriptions of Operation Total Hours

LG EXCAV LG FRONT END LOADER

Materials Received: Quantity Supplier Use (Remarks)

Verbal Discussions and/or Instructions:

Bid Item	Quantity Completed	Meas.	Est.

Schwab Eaton

DAILY CONSTRUCTION RECORD

DATE: 5/12/2024

PROJECT: 2022-023702 PPD Submitted by: R Powers

Weather CLEAR/DRY Temperature 63°F Time 8:30

Tests made and/or samples taken:

Brief description of work in progress and location: BEGIN INSTALL OF W/L 3 @ F/N LOCATION. NOTE F/A RELOCATED FROM ORIGINAL LOCATION PER NEW HOUSE/DRIVE LOCATION/ORIENTATION BLDG A 25' NOW FRONT LOAD SIDE LOAD. PREVIOUS DESIGN WAS FRONT LOAD ONLY RED PIPE ON SAND. B/F W/ SAND TAPE. TRACER WIRES + CAUTION TAPE

Equipment on Project: Number Descriptions of Operation Total Hours

Materials Received: Quantity Supplier Use (Remarks)

Verbal Discussions and/or Instructions:

Bid Item	Quantity Completed	Meas.	Est.

Schwab Eaton

DAILY CONSTRUCTION RECORD

DATE: 5/13/2024

PROJECT: 2022-023702 PDW Submitted by: R Powers

Weather WARM DAY SUNNY Temperature 98°F Time 3:00-4:00

Tests made and/or samples taken:

Brief description of work in progress and location: CONT. INSTALL LINE 2 @ CONNECTION TO LINE 1 STA 2+26.71 BED PIPE ON SAND, SET TRACER WIRE, B/F W/ SAND, SET CAUTION TAPE, B/F W/ NATIVE SOIL IN LIFTS, COMPACTING IN BETWEEN LIFTS.

Equipment on Project: Number Descriptions of Operation Total Hours

Materials Received: Quantity Supplier Use (Remarks)

Verbal Discussions and/or Instructions:

Bid Item	Quantity Completed	Meas.	Est.

Schwab Eaton

DAILY CONSTRUCTION RECORD

DATE: 5/14/2026

PROJECT: 2022-023702 POW Submitted by: R POWERS

Weather WARM DRY WINDY Temperature 76°F Time 10:30

Tests made and/or samples taken:

Brief description of work in progress and location: 10:00 CALL FOR CONCRETE - THRUST BLOCKS LINE 3 FROM INT W/ LINE 2 @ STA 2+27. THEN WEST TO STA 4+08. LINE 2 FROM STA 2+27 + 3+79, COW INSP TO INSP FOR THRUST BLOCK @ 2:00 P.M.

Equipment on Project: Number Descriptions of Operation Total Hours

Materials Received: Quantity Supplier Use (Remarks)

Verbal Discussions and/or Instructions:

Bid Item	Quantity Completed	Meas.	Est.

Schwab Eaton

PPW

DAILY CONSTRUCTION RECORD

DATE: 5/18/2025

PROJECT: 2022-023702 PPW Submitted by: R POWERS

Weather O/CAST WARM ROUND Temperature 76°F Time 8:30

Tests made and/or samples taken: PRESSURE TEST

Brief description of work in progress and location: PRESSURE ALL W/L EXCEPT LINE 4 BEGIN @ 8:30 153 PSI TEST AT F/A @ LINE 3 STA 2+87 APPROX NOTE GAS RELOCATES PER REVISED HOUSE PLAN/DRIVEWAY LOCATION

Equipment on Project: Number Descriptions of Operation Total Hours

Materials Received: Quantity Supplier Use (Remarks)

Verbal Discussions and/or Instructions:

Bid Item	Quantity Completed	Meas.	Est.

Schwab Eaton

DAILY CONSTRUCTION RECORD

DATE: 5/21/2026

PROJECT: 2022-073702 PPW Submitted by: R Foster

Weather RAIN/DRIZZLE Temperature 63°F Time 10:05 - 11:30

Tests made and/or samples taken: WATER QUALITY TEST SAMPLES

Brief description of work in progress and location:

11:42 1
11:40 2 } WITNESS TIMES BY LINE/LOC.
11:30 3

Equipment on Project: Number Descriptions of Operation Total Hours

Materials Received: Quantity Supplier Use (Remarks)

Verbal Discussions and/or Instructions:

Bid Item	Quantity Completed	Meas.	Est.

PPW

Schwab Eaton

DAILY CONSTRUCTION RECORD

DATE: 5/26/2026

PROJECT: 2022-023702 Submitted by: R Powers

Weather CLEAR DRY WARM Temperature 86 °F Time 3:30

Tests made and/or samples taken: _____

Brief description of work in progress and location: EXCAVATE LINE + @ METER VAULT EAST TO CONNECTION FOR RELOCATED F/N. NOTICES HANDED OUT THAT ENTIRE DEVELOPMENT WILL BE W/O WATER BEGINNING @ 8:00 AM

Equipment on Project:

Number	Descriptions of Operation	Total Hours

Materials Received:

Quantity	Supplier	Use (Remarks)

Verbal Discussions and/or Instructions: _____

Bid Item	Quantity Completed	Meas.	Est.

PPW

Schwab Eaton

DAILY CONSTRUCTION RECORD

DATE: 5/27/2022

PROJECT: 2022-033702 Submitted by: R Pontes

Weather COOL DRY S/CLDS Temperature 68°F Time 8:30-9:30
1:30-

Tests made and/or samples taken: _____

Brief description of work in progress and location: LINE 4, CUT IN 90° BENDS, REFLEC. EAST. E/A

PM COMPLETED INSTALL OF LN 4 + EXST E/A. B/E W/SAND MEGALUG ALL BENDS & FITGS - DRY BLACK @ BENDS + FITGS.

REESTABLISHED WATER - SMALL LEAK @ BELL 5' W OF E/A TEE. REQUIRED

Equipment on Project:

Number	Descriptions of Operation	Total Hours

Materials Received:

Quantity	Supplier	Use (Remarks)

Verbal Discussions and/or Instructions: NOTE: MIES MGMT ON SITE, C.O.W INSP ON SITE DURING THIS PHASE OF THE PROJECT.

Bid Item	Quantity Completed	Meas.	Est.

Schwab Eaton

DAILY CONSTRUCTION RECORD

DATE: 6/1/2026

PROJECT: 2022-023702 PPW Submitted by: R POWERS

Weather CLEAR WARM DAY Temperature 75°F Time 9:00 - 10:00

Tests made and/or samples taken:

Brief description of work in progress and location: CONNECT W/L 2 TO EXISTING FLOW OFF CT BLDG SITE 30 (STA 0+00.00). SWAGED PVC W/ CLOSURE PRIOR TO CONNECTION, FLUSHED LINE, B/E W/ SAND R/E W/ NATIVE SOIL IN LIFTS, COMPACTING BETWEEN LIFTS. SLEEVE 22'S OF EXIST. B/O LOCATION

Equipment on Project:	Number	Descriptions of Operation	Total Hours

Materials Received:	Quantity	Supplier	Use (Remarks)

Verbal Discussions and/or Instructions:

Bid Item	Quantity Completed	Meas.	Est.

Schwab Eaton

DAILY CONSTRUCTION RECORD

DATE: 6/3/2016

PROJECT: 1012-023702 Submitted by: K Parker

Weather PARTLY/OLC WARM Temperature 81°F Time 1:00 - 7:00

Tests made and/or samples taken:

Brief description of work in progress and location: VALVE WORK TO ASSURE ALL VALVES OPEN AS OF THIS DATE, ONE VALVE C/T B/O @ SFA 3+25. SEE VAN 1 CLOSED

Equipment on Project: Number Descriptions of Operation Total Hours

Materials Received: Quantity Supplier Use (Remarks)

Verbal Discussions and/or Instructions:

Bid Item	Quantity Completed	Meas.	Est.