Public Works & Utilities
CITY OF WICHITA

Construction Engineering Division
1801 S. McLean Blvd., Suite B
Wichita KS, 67213
(316) 268-4027

Plan Deviations/Changes

Project Name: WDS_SWD #533_SS to serve Baalman 5th Addition
Project Location: (North of 31st St S & East of Maize Rd)
Project No: 448-2024-024807_458-2024-085583_468-2024-024813
MUNIS No: E4135/47125624_E4134/47314724_E4133/47273224
Contractor: Nowak Construction
Inspector: Baughman (Jim Ralston)

Description of changes made from the plans during construction

1. All Proposed Sanitary Sewer Services along existing 8" SS main line (see Sheet 9) were connected using 8" x 4" Service Saddles, in lieu of 8" x 4" Tees.

2. Sanitary Sewer Service # 92 was shifted approx. 1.5' to the West due to pipe bell located at original tap location.

3. Tap location for WL 4 shifted approx. 2' to the South due to conflict with pipe joint.

4. WL Line 2 had a vertical offset installed between Sta. 6+68 and Sta. 6+92.

5. A change in alignment, additional fittings/pipe between on WL Line 3 from Sta. 0+00 and Sta. 0+72.

6. A change in alignment on WL 5 from Sta. 0+68 to Sta. 1+10.

7. On SWS Line 7 - Sta. 0+00, contractor installed 16 LF of SWS 24" Stub instead of 20 LF.

8. On SWS Line 6 - Sta. 0+00, contractor installed 12 LF of SWS 30" Stub instead of 20 LF.

9. Change Order #1: ADDED 1,013 LF of Erosion Control Berm around Pond.

10. Change Order #2 & #5: ADDED Import of 3,011 CY of Pond Liner Material and Pond Rework.

11. Change Order #3: REMOVE 5' diameter Backyard Inlet and REPLACE with 2'x4' Drop Inlet.
ADD 32 LF Water Line 8" PVC Pipe. ADD 7 LF Water Line 8" DICL Pipe.

12. Change Order #4: REDUCE 280 LF 8" Water Pipe. ADD additional fittings for Down & Under.

13 . Temporary Seeding around Pond in Reserve A, was changed to Permanent seeding per developer's request (See Change Order #6).