DAILY CONSTRUCTION INSPECTION REPORT

Date: 11 MAY 26

City Project Number: 2024-013796 PPW (13th St + West)

KEM Project Numbers: 26-067

Contractor: APEX

Inspector: **Eric Miner**

Weather: 57° + Sunny

Construction Activities:

START PPW

Pot holeing and line locating today

DAILY CONSTRUCTION INSPECTION REPORT

Date: 12MAY 26

City Project Number: 2024-013796 PPW (13th St + West)

KEM Project Numbers: 26-067

Contractor: APEX

Inspector: **Eric Miner**

Weather: 62° + Sunny

Construction Activities:

STill locating lines

SAW CUT STA 0+08.88 to

expose main for TAP

Date: 13MAY26

City Project Number: 2024-013796 PW (13th + West) (Enclave)

REM Project Number: 26-067

Contractor: APEX

Inspector: Eric Miner

Weather: 71° + Sunny

Construction Activities:

START @ STA (0+00) moved 10' 0+10 North main in Different location from drawing

Tapping pit Ready for TAP

- START @ STA 6+40.5 install FIRE Hydrant assy (Line 1) install 8" C-900 on a bed of sand / Protrace wire installed and taped to top of main hydrant was installed F/H 2" Ductile iron, valve and TEE.

C-900 was installed to STA 4+45.70 install 8" 45° bend

DAILY CONSTRUCTION INSPECTION REPORT

Date: 14MAY26

City Project Number: 13th + West street (Enclave) 2024-013796PPW

KEM Project Number: 26-067

Contractor: APEX

Inspector: Eric Miner

Weather: 66° + Partly Cloudy

Construction Activities:

START @ STA 4+45.70 Line 1
install 8LF of 8" DIP to STA 4+38.05 install 8" 45° bend. install 5LF of DIP to STA 4+33.6 install Fire hydrant assy. All 8" PIPE was installed in The trench lined W/ SAND. TRACER wire continues and taped to top of main and main was (DICL) PIPE was wrapped in 8mil Plastic. Main was backfilled W/SAND/TOPSOIL. Fire hydrants were left open/not backfilled waiting on COW inspection. Continue installing 8" C-900 to STA 2+95.54 (install 45° elbow) (45° elbow was wrapped in 8mil Plastic) to STA 2+08.55 install 45° bend and (plug) STOPPING for the DAY
Chlorine granuuls added every other joint

CREW is backfilling all installed pipe from STA 6+40.5 to STA 2+08.55 with fill sand 6" under barrel of pipe extending to 12" Above Pipe, water main was compacted in layers with a excavator mounted sheepsfoot Roller to achieve 95% compaction

DAILY CONSTRUCTION INSPECTION REPORT

Date: 15 MAY 26

City Project Number: 2024-013796 PPW (Enclave)

KEM Project Number: 26-067

Contractor: APEX

Inspector: Eric Miner

Weather: 69° + Fair

Construction Activities: Continue backfilling and Compaction Using a Excavator "Sheeps Foot" compactor/Roller

DAILY CONSTRUCTION INSPECTION REPORT

Date: 21MAY26

City Project Number: 2024-013796 PPW (ENClave)

KEM Project Number: 26-067

Contractor: APEX

Inspector: Eric Miner

Weather: 60°+ cloudy/Rain

Construction Activities:

Move F/H

DAILY CONSTRUCTION INSPECTION REPORT

Date: 26MAY26

City Project Number: 2024-013796 PRW (ENClave)

KEM Project Number: 26-067

Contractor: APEX

Inspector: Eric Miner

Weather: 68°+ Partly Cloudy / RAIN

Construction Activities:

Contractor Dug for the vault
Vault has not been built yet

(Contractor was rained out in the afternoon)

DAILY CONSTRUCTION INSPECTION REPORT

Date: 4 June 26

City Project Number: 2024-013796PW(Enclave)

KEM Project Number: 26-067

Contractor: APEX

Inspector: Eric Miner

Weather: 70° + Cloudy

Construction Activities:

Clean tap area up for city to tap the existing waterline

*correct a couple of test stations

DAILY CONSTRUCTION INSPECTION REPORT

Date: 15 June 26

City Project Number: 2024-013796 PPW (ENClave)

KEM Project Number: 26-067

Contractor: APEX

Inspector: Eric Miner

Weather: 75°+ Sunny

Construction Activities:

* Pressure Test Today

START @ 0930 @ 202 psi

END @ 1150 @ 200 psi