Public Works & Utilities
CITY OF WICHITA

Construction Engineering Division
1801 S. McLean Blvd., Suite B
Wichita KS, 67213
(316) 268-4027

Plan Deviations/Changes

Project Name: WDS/SWS/SSI Phase 1 to serve Meridian 53 Second Addition
Project Location: (south of 53rd St N, west of Meridian Ave)
Project No: 448-2024-003909/458-2024-085567/468-2024-003915
MUNIS No: E4126-47125424/E4125-47314624/E4127-47273024
Contractor: Wildcat Construction Co., Inc
Inspector: Levi Wheeler

Description of changes made from the plans during construction

SS

-Instead of the 6" Riser on SS Line 2 Sta.12+98.4 wildcat installed a 8" Riser reducing to 6" was used because MH pipe penetrations were 8"x8" instead of the per plan 8"x6" pipe penetrations.
-Installed Riser for MH 2-1 starting with 5' of 8" Schedule 40, coming to a 8" 90* Bend continuing to a short piece of 8" schedule 40 to a bushing that reduced the pipe to 6" schedule 40.
-Outside drop mahole at station 10+00 was omitted (see revised sheet #3)
-SS Elevation revised (see revised sheet #2)

Waterline

-Removed 22.5* Bends on WL 1 at Sta.12+61.02 and Sta.12+67.75 due to tie in location being 3ft lower than plan. Instead installed 5LF 8" C-900 at Sta.12+82.4, 9LF 8" DICL at Sta.18+87.75 to 22.5* fitting, 6FT 8" DICL at Sta.12+96.85 to 8"Anch. Gate valve, 14LF 8" C-900 at Sta.13+02.85 to 2"Blowoff at Sta.13+16.85.

Storm Sewer

-Line 3 Only restrained End section's at Sta.10+00 and Sta.10+68 instaed of the per plan end section and one adjacent pipe.
-Addtional 6' Storm mahole at station 13+38.4 (see revised sheet #4)
-Line 2 did 42FT Length and Rip-Rap and Toewall instead of the per plan 47FT Length.