City of Wichita
Sedgwick County, Kansas

Summary of Working Days

Public Works Department
Engineering Division
Construction and Surveying Section

Project Name: Re-use Water Pump Station

Area Engr.: Baalman

Project Location: Waste Water Treatment Plant #2 (57th Street South & Hydraulic)

Project Number: 468-85112
OCA Number: 620784
Payment Basis: LS / MQ
Contractor: Wildcat Construction Co., Inc.

Contract Completion Date: November 4,2016

Work Order Date: 06/13/16

Date of Beginning Work: August 8, 2016

Week of August 8, 2016 thru August 14, 2016

Monday 08/08/16	1	Critical item of work (CIOW) is wet well construction. Crew continued to install and add supports for the top floor concrete pour.
Tuesday 08/09/16	1	Critical item of work (CIOW) is wet well construction. Crew unbolted the EFCO wall forms that have been removed from the inside walls and lay out the rebar cages for the top floor.
Wednesday 08/10/16	1	Critical item of work (CIOW) is wet well construction. Crew started laying out the floor penetrations for the 10" pipe going to the reuse water line going to Spirit and for the pumped suction pipes going into the wet well.
Thursday 08/11/16	1	Critical item of work (CIOW)is wet well construction. Crew continued placing rebar and sonotube for the hole penetrations and laying out the floor hatch opening. Electrician installed conduit into the top floor going to the wet well.
Friday 08/12/16	1	Critical item of work (CIOW)is wet well construction. Crew continues to install sono-tube for pumps suction penetrations and the electrical contractor continued to install conduit.
Saturday 08/13/16	1	CIOW is wet well construction, specifically the floor (top of wet well). Contractor elected not to work. Working day charged.
Sunday 08/14/16	0	

Days Charged this Week	6
Previously Charged	43
Total to Date	49
Total Remaining	11/04/16
Date Closed to Traffic	N.A.
Date Opened to Traffic	N.A.
Date Project Completed	

Inspector: Jefferson D. Therrell
Inspector, MKEC

Approved
Engineer, Greg Baalman

*Date:

Contractor

Construction Manager

* Any discrepancies shall be resolved with the Area Engineer within 10 days of the above date.

Remarks: