FHWA REGION NO.	STATE	PROJECT NO.	YEAR	SHEET NO.	TOTAL SHEETS
7	KANSAS	54-87 K-6657-01	2002	156	1122

DATE	BY	
		REFERENCES NOTED
		REFERENCES CHECKED

DSNR: JPS OPER: JGP SCALE: 1:500
I:/1997/97362/As-Builts/dgn's/Sh 156-sws158.dgn Last Rev: 8-2-07 By: gdr

Sta. 15+834 Construct
Curb Inlet (Type 22) Lt.
Install 900mm x 15.54m
Storm Sewer (RCP) (E)
See Sh. Nos. 138, 163, & 183
274

Sta. 15+852 Construct
Curb Inlet (Type 22) Lt.
Install 900mm x 19.51m
Storm Sewer (RCP) (E)
See Sh. Nos. 138, 163, & 183
275

Sta. 15+874 Construct
Curb Inlet (Type 22) Lt.
Install 1050mm x 79.25m
Storm Sewer (RCP) (E)
See Sh. Nos. 138, 163, & 183
276

Sta. 15+910 Construct
Gutter Inlet Lt.
Install 375mm x 17.07m
Storm Sewer (RCP) (S)
See Sh. Nos. 139, 164, & 183
279

Sta. 15+955 Construct
R.C. Manhole 3.5m Lt.
Install 1050mm x 14.63m
Storm Sewer (RCP) (E)
Connect to Headwall 284
See Sh. Nos. 142, 149, 163, & 183
283

Sta. 15+950 Construct
Gutter Inlet (Special) Lt.
Install 450mm x 21.03m
Storm Sewer (RCP) (N)
See Sh. Nos. 139, 164, & 183
282

Sta. 16+115 Construct
R. C. Manhole 2.500m Lt.
Install 1350mm x 56.69m
Storm Sewer (RCP) (NW)
Connect to Headwall 560
See Sh. Nos. 142, 150, 171, & 189
559

Sta. 16+120 Construct
Gutter Inlet (Special) Lt.
Install 600mm x 21.95m
Storm Sewer (RCP) (NW)
See Sh. Nos. 139, 172, & 189
558

Sta. 16+090 Construct
Gutter Inlet Lt.
Install 375mm x 29.26m
Storm Sewer (RCP) (E)
See Sh. Nos. 139, 172, & 189
557

Sta. 16+133 Construct
Curb Inlet (Type 22) Lt.
Install 1350mm x 16.46m
Storm Sewer (RCP) (W)
See Sh. Nos. 138, 171, & 189
542

Sta. 16+155 Construct
Curb Inlet (Type 22) Lt.
Install 1350mm x 19.51m
Storm Sewer (RCP) (W)
See Sh. Nos. 138, 171, & 189
541

Sta. 16+145 Construct
Gutter Inlet Lt.
Install 375mm x 24.08m
Storm Sewer (RCP) (W)
See Sh. Nos. 139, 172, & 189
556

Sta. 16+180 Construct
Gutter Inlet Rt.
Install 450mm x 29.57m
Storm Sewer (RCP) (W)
See Sh. Nos. 139, 172, & 189
552

Sta. 16+150 Construct
Gutter Inlet Rt.
Install 450mm x 29.26m
Storm Sewer (RCP) (W)
See Sh. Nos. 139, 172, & 189
553

Sta. 16+120 Construct
Gutter Inlet (Special) Rt.
Install 600mm x 17.07m
Storm Sewer (RCP) (N)
See Sh. Nos. 139, 172, & 189
555

Sta. 16+175 Construct
Curb Inlet (Type 22) Rt.
Install 900mm x 61.57
Storm Sewer (RCP) (W)
See Sh. Nos. 138, 173, & 190
592

Sta. 15+850 Construct
Gutter Inlet Rt.
Install 375mm x 59.44m
Storm Sewer (RCP) (E)
See Sh. Nos. 139, 164, & 183
278

Sta. 15+825 Construct
Curb Inlet (Type 22) Rt.
Install 450mm x 20.42m
Storm Sewer (RCP) (E)
See Sh. Nos. 138, 165, & 184
291

Sta. 15+848 Construct
Curb Inlet (Type 22) Rt.
Install 450mm x 112.17m
Storm Sewer (RCP) (E)
Connect to Headwall 293
See Sh. Nos. 138, 148, 165, & 184
292

Sta. 15+910 Construct
Gutter Inlet Rt.
Install 375mm x 39.62m
Storm Sewer (RCP) (E)
See Sh. Nos. 139, 164, & 183
280

Sta. 15+950 Construct
Gutter Inlet Rt.
Install 375mm x 17.07m
Storm Sewer (RCP) (N)
See Sh. Nos. 139, 164, & 183
281

Sta. 16+090 Construct
Gutter Inlet Rt.
Install 375mm x 29.26m
Storm Sewer (RCP) (E)
See Sh. Nos. 139, 172, & 189
554

Sta. 16+115 Construct
Gutter Inlet Rt.
Install 375mm x 15.85m
Storm Sewer (RCP) (S)
See Sh. Nos. 139, 173, & 190
593

Sta. 16+111 Construct
Curb Inlet (Type 22) Rt.
Install 900mm x 62.48m
Storm Sewer (RCP) (W)
Connect to Headwall 595
See Sh. Nos. 138, 149, 173, & 190
594

R/W
R/W=℄
R/W= Exist. R/W
℄ Frontage Rd. Lt.
℄ Proposed Improvement (Kellogg)
℄ Ramp E-NS
℄ Ramp NS-E
℄ Frontage Rd. Rt.
Exist. R.R. R/W
284
293
560
595
+800
+900
16+000
+100
+200

RECORD DRAWING

No.	Revisions	By	Date
1			

CITY OF WICHITA

STORM WATER SEWER
STA. 15+800 TO STA. 16+200

SEDGWICK COUNTY

Professional Engineering Consultants, P.A.
303 S. TOPEKA • WICHITA, KANSAS 67202
316-262-2691 • FAX 316-262-3003

Designed by	RCH	Checked by	WDH	
Drawn by	JGP	Date	April, 2002	Job No. 97362