PHASE VI
Continue Construction of Roadway – West Side Hydraulic, South of 57th to North of 50th Street.
Construct Roadway – East Side Hydraulic, North of 50th to Center of 47th Street.
Continue Construction of Roadway – East Side Hydraulic, Center of 47th Street to North of 47th Street.
Maintain 2–Way Traffic on New East Side Pvmt., South of 57th Street to North of 50th Street.
Maintain 2–Way Traffic on New West Side Pvmt., North of 50th Street to North of 47th Street.
Contractor may Flag at Individual Locations during working hours.

Contractor shall maintain two way traffic the full length of the project at all times except for localized flagging at individual locations during working hours.
Flagging operations to conform to the latest addition of the MUTCD.

SCALE: 1" = 50'
0 25 50

| FHWA REGION NO. | STATE | PROJECT NO. | FISCAL YEAR | SHEET NO. | TOTAL SHEETS |
|---|---|---|---|---|---|
| 7 | KANSAS | 87 N-0303-01 | 2003 | 101 | 143 |

Const. New Pvmt. Base
Const. Sidewalk
4" White Temp. Pavement Marking
4" Double Yellow Temp. Pavement Marking
Drums
Tubular Marker @ 60' Spacing
Drums @ 30' Spacing
Const. Driveway
Const. Sidewalk
Const. Driveway
Const. Sidewalk
Drums @ 30' Spacing
Tubular Marker @ 60' Spacing
4" White Temp. Pavement Marking
4" Double Yellow Temp. Pavement Marking
ROAD CONSTRUCTION AHEAD
500' ADVANCE
W20-1

PHASE VI (Looking North)
Continue Construction of Roadway - West Side Hydraulic South of 57th Street to 50th Street

WORK ZONE

Const. New Pvmt. Base
Drums @ 30' Spacing
Drums
2 TYPE III's
Const. Sidewalk
Const. Driveway
4" White Temp. Pavement Marking
4" Double Yellow Temp. Pavement Marking
Tubular Marker @ 60' Spacing
Drums @ 30' Spacing
Const. Sidewalk
Const. Driveway
Const. Sidewalk
Const. Driveway
Const. Sidewalk
Const. Driveway
Const. Sidewalk
Const. Driveway
Tubular Marker @ 60' Spacing
Drums @ 30' Spacing
Drums @ 30' Spacing
Tubular Marker @ 60' Spacing
Drums @ 30' Spacing
Tubular Marker @ 60' Spacing
4" White Temp. Pavement Marking
4" Double Yellow Temp. Pavement Marking
4" White Temp. Pavement Marking
4" Double Yellow Temp. Pavement Marking
ROAD CONSTRUCTION AHEAD
500' ADVANCE
W20-1

Contractor shall maintain access to all businesses and residences during construction.

Contractor shall maintain all drainage ways during construction.

| PROJECT NUMBER | SHEET NAME | ENGINEERING DIRECTORY |
|---|---|---|
| 472 83902 | Conseq13 | F:\Eng\Hydraulic_phs2\Conseq |

| DESIGN | DRAWN | APPROVED | DATE | SCALE | BAUGHMAN NO |
|---|---|---|---|---|---|
| Aziere | Staff | JFB | March 04 | 1"=50' | 99-09-E451 |

STREET & SWS IMPROVEMENTS
# Construction Sequencing Plan Phs VI
HYDRAULIC AVE PAVING - SOUTH OF 57th STREET SOUTH TO 47th STREET SOUTH

BAUGHMAN COMPANY, P.A.
ENGINEERING, SURVEYING, & PLANNING
316-262-7271 * 315 ELLIS * WICHITA, KANSAS 67211

SHEET 101 OF 143