Install Curlex blanket along back of curb.

Install sediment barriers.

Install Curlex blanket along back of curb.

Install sediment barriers.

PRESCOTT CIR.

PRESCOTT

SAVANNAH

PRESCOTT CIR.

LARK CT.

RESERVE

MAXWELL CIR.

Install sediment barriers.

Install Curlex blanket along back of curb.

FIELDCREST ST.

FIELDCREST CIR.

HADDEN CIR.

FIELDCREST ST.

MAXWELL CIR.

Install Curlex blanket along back of curb.

LARK

LARK

LARK

Install sediment barriers.

ATLANTA CIR.

PAWNEE AVE.

OH ELEC

PRESCOTT

PAWNEE

MESA

ADDITION

PARK

FIELDCREST

GLEN

Scale: 1" = 60'

NOTE: Contractor shall remove & replace existing erosion control measures as necessary for construction. Contractor shall be required to maintain all on-site erosion control items until final acceptance by the City of Wichita.

Remove trees ONLY as necessary for construction. Cost of removal to be incidental to lump sum bid item "Site Clearing & Restoration".

Maintain one existing construction entrance onto existing paved roadway per detail, sheet 16.

EROSION CONTROL PLAN LEGEND

(Installation Details Found in the SWPP Plan)

- LIGHT STONE RIP-RAP
- DROP INLET PROTECTION
- CURB INLET PROTECTION
- STRAW BALE BARRIERS
- SILT FENCING
- EARTH DIKES
- CURLEX BLANKET

NO SCALE

Baughman

SOUTHERN RIDGE 2ND ADD. - PH. II

EROSION CONTROL PLAN

Baughman Company, P.A. 315 Ella St. Wichita, KS 67211 P 3162632171 F 3162620149
ENGINEERING | SURVEYING | PLANNING | LANDSCAPE ARCHITECTURE

PROJECT NUMBER 472-84098

DESIGN AEG

DRAWN TMS

APPROVED

DATE 10/05

REVISIONS:

SCALE Noted

SHEET **18** OF **29**

SouthernRidge2nd/Phase11/StrECplan 0509-E350