Maintain 319 L.F. silt fence per detail, sheet 15.

Maintain 95 L.F. silt fence per detail, sheet 15.

Maintain 50'x13' gravel construction entrance per detail, sheet 14.

Maintain 184 L.F. silt fence per detail, sheet 15.

Maintain curb inlet sediment barriers per detail, sheet 14.

Maintain drop inlet protection per detail, sheet 15.

Install back of curb protection per detail, sheet 14.

Maintain drop inlet protection per detail, sheet 15.

Maintain 451 L.F. silt fence per detail, sheet 15.

Maintain curb inlet sediment barriers per detail, sheet 14.

Maintain curb inlet sediment barriers per detail, sheet 13.

Install back of curb protection per detail, sheet 14.

Maintain curb inlet sediment barriers per detail, sheet 14.

Maintain curb inlet sediment barriers per detail, sheet 14.

Install ditch check sediment barriers per detail, sheet 17.

Maintain drop inlet protection per detail, sheet 15.

Maintain drop inlet protection per detail, sheet 15.

Install back of curb protection per detail, sheet 14.

S. HOOVER RD

46TH ST S

46TH CIR S

FLORA

DORIS

ELDER

CLARA

CLARA CT.

RESERVE "A"

MS MITCH MITCHELL FLOODWAY CENTER FLOODWAY

47TH ST S

ZONE A UNSTUDIED

100 0 100

Scale: 1"=100'

EROSION CONTROL PLAN LEGEND

(Installation Details Found in the SWP2 Plan)

- DROP INLET PROTECTION
- CURB INLET PROTECTION
- DITCH CHECKS
- SILT FENCING
- EROSION CONTROL BERM
- BACK OF CURB PROTECTION
- EROSION CONTROL MAT
- TEMPORARY DITCH

NO SCALE

EROSION CONTROL MEASURE	INSTALL	MAINTAIN	REMOVE
BACK OF CURB PROTECTION (LF)	3,080	0	0
CONSTRUCTION ENTRANCE (EA)	0	1	0
CURB INLET BARRIER (EA)	0	9	0
DITCH CHECK (EA)	2	0	0
DROP INLET PROTECTION (EA)	0	7	0
EROSION CONTROL (LS)	0	0	0
EROSION CONTROL BERM (LF)	0	0	0
SILT FENCE (LF)	0	1,049	0
EROSION CONTROL MAT (SY)	0	0	0

QUANTITIES ARE FOR INFORMATION ONLY! CONTRACTOR SHALL VERIFY QUANTITIES PER FINAL BID QUANTITY SHEET.

* ALL EXISTING BMPs INCLUDING CONSTRUCTION ENTRANCE, SEDIMENT BARRIERS, SILT FENCE, EROSION CONTROL BERM, AND EROSION CONTROL MAT SHALL BE MAINTAINED AND REPAIRED IF NECESSARY. REPLACEMENT OR REMOVAL OF EROSION CONTROL MEASURES TO BE PAID FOR BY L.S. BID ITEM "MAINTAIN EXISTING EROSION CONTROL BMPs"

1300 Existing Grade

1300 Proposed Grade

Baughman Company, P.A.
315 Ellis St. Wichita, KS 67211 P 316.267.7271 F 316.267.0149
CA#2010 CA#2 CA#3 CA#4 CA#5 CA#6 CA#7 CA#8 CA#9 CA#10 CA#11 CA#12
Drawn: Designed: Checked:
Proj. 870.83.SANITATION DRAWING.dwg Approved: Date: 09/20

TRINITY POINT 2ND ADDITION

EROSION CONTROL

STREET & SWS IMPROVEMENTS

REVISIONS

SHEET 14 OF 29